APRIL 2016

Type 3 Projects

Project	Issues	Successes	Project	Performance
Combined Fire Control – Infrastructure Refresh (Includes the implementation of Integrated Command and Control System (ICCS)/4i/Integration of SAN H). Sponsor: Neil Newberry/ Callum Faint PM: John Barlow Lead Member: Clir Sir P	 The Programme Board have approved suspension of this project until further notice Solution is not yet operational in other fire and rescue services. Concerns remain about the viability of the solution. 	 Combined Fire Control personnel continue to configure data. Minor enabling works completed to enable use of GD92 technology with Remsdaq NX and provide added resilience at Secondary Control. 	Board Team Budget Risk Controls	Significant financial implications on proposed link with Sussex.
Planned Completion: Oct 2016 Feb 2015 RforC approved April 2015 R for C approved Aug 2015 Q1 2016 RFC submitted Exception Report submitted Jan 2016 to put project on hold. Overall Status: Red			Timescales	Co-ordination of timelines. 4i factory acceptance testing failure impacted on schedule.

^{*}GD92 = Home Office specification for a standard communications protocol used between Fire Control Rooms and station end equipment; it defines a standard protocol and message format over a range of bearers.

APRIL 2016

Project	Issues	Successes	Project Performance
Tactical & Strategic Command Provision	None to report.	On-going Ops Assurance meetings are being held	Board
Sponsor: Maurice Moore: PM: Simon Newton		between key stakeholders to review the success of the	Budget
Lead Member: N/A Planned Completion for Phase 3 Implementation:		Incident Command Unit, its crewing and our mobilising	Risk
01/10/13 01/11/13 Re scope for roll out: 31/12/15 Overall Status:		arrangements.	Controls
Green			Timescales
Virtual Desktop Infrastructure Project (VDI)	ICT having to focus on VDI in Beds.	Identified more people who can be migrated once the	Team
Project Sponsor: M Warren PM: Stuart Grey	 End Stage 3 report drafted for sign off by VDI Board 	Remote Access solution has been planned. This has been	Board
completion Date: Rollout commence Q3 2014 Stage 1 FF Feb 2015 and Programme Board. Outstanding work to be planned into Stage 4 along ith the Application.	given to ICT team to schedule	Budget	
	planned into Stage 4 along		Risk
FF Jul 2015	with the Application		Controls

Business Development Programme Status Report APRIL 2016 Stage 2 All staff June 2015. Virtualisation solution - this **Timescales** Now dependent on **Remaining support staff Nov** the rollout of the work will be dependent on 2015. Stage 3 closed Jan the Bedfordshire Fire and BFRS image and 2016. Rescue Service (BFRS) hardware. Stage 4 TBD rollout. Stage 5 TBD New Business case will be Stage 6 TBD drafted for Stage 5 Laptop Stage 7 TBD solution. **Overall status: Green** Stage 6 - Control solution. Stage 7 Close down/ decommission Citrix environment.

Project	Issues	Successes	Project Perfo	rmance
Huntingdon Property Consolidation	Initial design meeting held with Developer to express our	Developer and Architect taken on a tour of Cambridge Parkside to	Team	To be established
Project Sponsor: M Warren	concerns about the presented	understand our requirements and	Board	Established
PM: Stuart Grey. Lead Member: Cllr Wisson	feasibility design. Design	to learn from any issues with	Budget	To be determined
Completion Date: Options	changes noted by Developer	Parkside.	Risk	
Appraisal/Business Case –	and Architect.	Briefing held with Service	Controls	
Oct 2014 May 2015 July 2015 Oct 2015 Approval of Concept Design 15/03/2016 Planning Permission Sept 2016 Completion (Build) Aug 2017 Overall status: Green	1 st draft received & SG meeting with project team personnel to discuss.	Headquarters and Fire Station staff. 03/03 Agree 'look & feel' of external – Interior layout will still be able to be changed.	Timescales	Projected date for staff to inhabit the building is end Q1 2018.
Huntingdon Property		As per update above	Board	Joint Board
Consolidation (Huntingdon			Team	Established

Library:CFRS

Document Name: Programme Board - Business Development Status Report. REFERENCE ONLY

APRIL 2016 Business Development Programme Status Report Fire Station) Budget To be determined **PM: Jon Anderson** Risk (Joint Board) Controls **Timescales Huntingdon Property** As per update above Joint Board **Board Consolidation (Training** Team To be determined **Centre Relocation)** To be determined **Budget PM: Brenan Morgan** Risk Identified (Joint Board) Controls **Timescales**

Project	Issues	Successes	Project Performance
Huntingdon Crewing Project PM: Jon Anderson Project Sponsor: Chris Strickland Completion Date: Oct 15 May 2016 FA Status: Green		Visiting all watches to provide update & gather feedback. Paper to be presented to May FA with aim of getting permission to progress with the work. Currently scoping options, undertaking research to inform FA paper.	Board Team Budget Risk Controls Timescales
Asset Management Software Project Sponsor: Matthew Warren Project Manager: A Jackson Lead Member: Cllr Divine Completion date: Options		Evaluations have taken place and we are inviting 3 suppliers in for presentation and clarification on 2 nd and 3 rd March. Approx timings: Notification of intention to award: 15 th March. Standstill ends: 25 th March	Board Team Budget Work still to be undertaken Risk Controls

Library:CFRS

Document Name: Programme_Board_-_Business_Development_Status_Report. REFERENCE ONLY

Business Development Programme Status Report		APRIL 2016
Appraisal/Business Case: October 2014 Procurement: Nov 2015 Implementation: TBD following contract award. Overall status: Green	Contract award notification: w/c 28 th March. Anticipated contract commencement: April. Next steps will be to ensure we have plans in place for data migration. User groups to meet to discuss work packages for data migration and integration.	Timescales

Project	Issues	Successes	Project Performance
Redevelopment of Yaxley Fire Station Project Sponsor: Chris Strickland Project Manager: Kevin Napier Lead Member: Cllr D Over Completion date: May 2017 Overall status: Green	The impact of Danny Rust's absence to be recognised but not considered to be an issue in delaying the project's advancement.	The build is progressing well, still anticipated to be a week behind SDC's schedule (Which was felt unachievable by CFRS). Four site meetings have now taken place with no issues being indicated.	Board Team Budget Risk Controls Timescales
MDT Review Project Sponsor: Maurice Moore Project Manager: John Barlow Lead Member: Cllr S Bywater		 Successful supplier identified Devices & software agreed Contract awarded Service Level Agreement agreed Purchase Order Issued 	Board Team Budget Risk Controls

APRIL 2016

Review of Rescue Capability Appliances PM: W Swales Project Sponsor: R Hylton Lead Member: Cllr M Loynes Completion date: Stage 1 31/10/14 Complete Stage 2 Vans – In Service Jan 2016 OTR March 2016. Stage 2 completion (date TBD) Overall Status: Green	Awaiting Service direction on crewing arrangements for Central Technical Rescue Provision.	CFRS/Suffolk Fire and Rescue Service (SFRS) joint initiative enabled economies of scale Incident Response Unit removal/Hazmat vehicle work package drafted and being completed. Decision on 24/2 - following completion of the Hazmat work package this project will be closed down. Awaiting further direction on crewing to further progress procurement of vehicle/s and equipment – this will be a separate	Board Team Budget Risk Controls Timescales	
Project	Issues	project. Successes	Project Perform	l nance
Review of Reporting		Recommendations paper for	Board	
PM: Nicola Smith		ResourceLink delivered to the	Team	
Project Sponsor: Rick		Project Board. Discussion to	Budget	
Hylton Lead Member: Cllr R		continue following a planned trip to Shropshire Fire and Rescue Service	Risk Control	

APRIL 2016

Training Resources PM: Callum Faint Project Sponsor: N Newberry/Jon Anderson Lead Member: Clir J Schumann Completion Date: Sutton Date: Dec 2016 St Neots Date: July 2017 Peterborough Date: Dec 2017 Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 compounds tender not yet distributed. Due to go onto Delta early March 16. with good feedback. Sutton planning application closed with no objections awaiting formal confirmation of planning approval. St Neots – all parties met, plans to be available at next Board for approval, planning application being prepared. Subject to approval local comms plan built and ready to deploy. Milton – 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces	Butcher Completion date: First phase Gap Analysis Nov 2015 – complete Planned completion TBD Overall status: Green	Road Traffic Collision	(5 th Apr) to determine how they have migrated Human Resources reports to SQL Server Reporting Services (SSRS). Louis Rossi has joined the Business Intelligence and Performance team as the Ops Analyst. He brings with him extensive SSRS and integration services skills and will be using these to streamline Ops reporting and move Business Intelligence Reporting Tool content to a new Structured Query Language (SQL) driven interface. Sutton - Local comms completed	Timescales	
Project Sponsor: N Newberry/Jon Anderson Lead Member: Cllr J Schumann Completion Date: Sutton Date: Dec 2016 St Neots Date: July 2017 Peterborough Date: Dec 2016 On Call RTC Compounds: Sept 2016 Delta early March 16. Delta early March 16. Objections awaiting formal confirmation of planning approval. St Neots — all parties met, plans to be available at next Board for approval, planning application being prepared. Subject to approval local comms plan built and ready to deploy. Milton — 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces Newberry/Jon Anderson Confirmation of planning approval. Risk Planning permission (changed to red due to lessons from yaxley!) Control Risk Planning permission (changed to red due to price and potential other developments. Newberry/Jon Anderson Lead Member: Cllr J Risk Planning permission (changed to red due to price and potential other developments approval, planning approval. Newbers — all parties met, plans (changed to red due to price and potential other developments. Newbers — all parties met, plans (changed to red due to price and potential other developments. Newbers — all parties met, plans (changed to red due to price and potential other developments. Newbers — all parties met, plans (changed to red due to price and potential other developments. Newbers — all parties met, plans (changed to red due to price and potential other developments) Newbers — all parties met, plans (changed to red due to price and potential other developments) Newbers — all parties met, plans (changed to red due to price and potential other developments) Newbers — all parties met, plans (changed to red due to price and potential other developments) Newbers — all parties met, plans (changed to red due to price and potential other developments) Newbers — all parties met, plans (changed to red due to price and potential other developments)			•		
Newberry/Jon Anderson Lead Member: Cllr J Schumann Completion Date: Sutton Date: Dec 2016 St Neots Date: July 2017 Peterborough Date: Dec 2016 Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 Confirmation of planning approval. St Neots – all parties met, plans to be available at next Board for approval, planning application being prepared. Subject to approval local comms plan built and ready to deploy. Milton – 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces Confirmation of planning approval. St Neots – all parties met, plans to be available at next Board for approval local comms plan built and ready to deploy. Milton – 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces		distributed. Due to go onto	1.		
Lead Member: Clir J Schumann Completion Date: Sutton Date: Dec 2016 St Neots Date: July 2017 Peterborough Date: Dec 2016 Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 Pboro – land acquisition on hold due to price and potential other developments. Pboro – land acquisition on hold due to price and potential other developments. St Neots – all parties met, plans to be available at next Board for approval, planning application being prepared. Subject to approval local comms plan built and ready to deploy. Milton – 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces		Delta early March 16.	, ,		
Schumann Completion Date: Sutton Date: Dec 2016 St Neots Date: July 2017 Peterborough Date: Dec 2016 Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 hold due to price and potential other developments. hold due to price and potential other developments. to be available at next Board for approval, planning application being prepared. Subject to approval local comms plan built and ready to deploy. Milton — 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces		Phoro land acquisition on		Risk	
Completion Date: Sutton Date: Dec 2016 St Neots Date: July 2017 Peterborough Date: Dec 2017 Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 Other developments. approval, planning application being prepared. Subject to approval local comms plan built and ready to deploy. Milton — 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces		•			
Sutton Date: Dec 2016 St Neots Date: July 2017 Peterborough Date: Dec 2017 Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 being prepared. Subject to approval local comms plan built and ready to deploy. Milton – 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces					
St Neots Date: July 2017 Peterborough Date: Dec 2017 Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 Authority to confirm larger pieces approval local comms plan built and ready to deploy. Milton – 3 minor improvements approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces	· · · · · · · · · · · · · · · · · · ·			Control	
2017 Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 Meeting with Anglian Water Authority to confirm larger pieces	_		approval local comms plan built		
Milton Date: Sept 2016 On Call RTC Compounds: Sept 2016 Authority to confirm larger pieces approved and being purchased. Meeting with Anglian Water Authority to confirm larger pieces	_				
On Call RTC Compounds: Sept 2016 Meeting with Anglian Water Authority to confirm larger pieces					
Sept 2016 Authority to confirm larger pieces	· ·				
	the state of the s				
do per reade agreement.	Status: Amber		as per lease agreement.		
Fire Behaviour Training (FBT) -			Fire Behaviour Training (FBT) -		

Library:CFRS

Document Name: Programme_Board_-_Business_Development_Status_Report. REFERENCE ONLY

Business Developmen	nt Programme Status Re	port	APRI	L 2016
Strategic Review of Training Resources cont		Additional work stream to review FBT at Marshalls.	Timescales	Exception Report to revise dates (on Agenda.)
Emergency Services Mobile Communications Programme (ESMCP)	Control room upgrade scheduled for 2016 but information on requirements is	 Successful meeting with DCLG to discuss financial implications of ESMCP. 	Board	
PM: John Barlow Project Sponsor: Neil	vague.	CFO has signed off Programme acceptance in principle, subject	Team Budget	
Newberry/Matthew Warren CFRS migration to	Network build and coverage remain a concern.	to financial elements not being significantly adjusted. • Project activity starting to ramp	Risk Control	

8

Business Development Program	me Status Report	APRIL	2016
Emergency Services Network (ESN) commencing Q1 2017. Status: In planning — Amber	 Shared Project Manager for CFRS/SFRS appointed commences 11/04/16 Interviews for CFRS/SFRS Support/Training Post scheduled for 12/04/16 Ongoing conversations with Cambs Police, to discuss collaboration opportunities. Agreement from DCLG to defer Public Services Network (PSN) connection until SHQ move. Discussions with Frequentis regarding ICCS conversion. Funding from DCLG received for IT Health Checks (Needs ringfencing until Combined Fire Control move into new SHQ) 	Timescale	
On Call Review – Stage 2 PM: Gary Mitchley Project Sponsor: Neil Newberry/Rick Hylton Lead Member: Cllr P	The Feasibility studies have been prioritised and the following are being worked on to present to the FA in May 1. Alternative appliances - To	Board Team Budget Risk Control	

Author_Id: JACKIE.WATSONO

Business Development Programme Status Report				
Brown	trial smaller applian			
Completion Date: Stage 1	crews of 2 to 4.			
Feb 16	(Recommendation t			
Stage 2: TRD	thic chould be run a			

Brown Completion Date: Stage 1 Feb 16 Stage 2: TBD Status: Green	trial smaller appliances with crews of 2 to 4. (Recommendation to FA that this should be run as a separate project). 2. Day crewed second away appliance options. (removal, smaller appliances) 3. Co-responding. This is a separate project already	es -
	initiated. 4. Remove on call second pumps. St Ives, Ramsey, Soham and March. 5. On call reserve/whole time secondary contracts.	

APRIL 2016

APRIL 2016

Project	Issues	Successes	Project Perform	nance
HR Database Replacement Project	awaiting outcome of evaluation of Application Platform Integration from Northgate (Resource/link) before proceeding any further. ber: TBD (if project d) undergoing testing by the Service Transformation Efficiency.	awaiting outcome of evaluation of	Board Team	To be established
PM: Stuart Grey Project Sponsor: Matthew		,	Budget	To be established
Warren Lead Member: TBD (if project		before proceeding any further.	Risk Control	
goes ahead) Completion date: Dec 2016 Status: On Hold		undergoing testing by the Service Transformation Efficiency	Timescales	
SQL Server Database Migration Project Project Sponsor: J Fagg Project Manager: D Reeson Lead member: Not required on this project. Completion Date (new server environment): April 2015 July 2015-Sept 2015 Stage 2 Migration work Oct 2016 Overall status: Green	Current version of Hydra not supported on SQL 2012. • Hydra being migrated to SQL server 2008R2 standard version, pending decision on possible upgrade.	Migration plan for applications complete. Application Support Group liaising with suppliers to confirm costs and schedule work. The following databases have been migrated:- STEP databases from SQL Live & Test Q Coach Gazetteer SSRS Reporting database & Server	Board Team Budget Risk Control	

Business Development Programm	APRIL 2016	
	Community Fire Risk Management Information System Live Databases to move in next period Hydra Discovery (ICT resource pending) Multi Function Device (ICT Resource pending) Integrated Personal Development System (Oracle to SQL). Document Management System & Resource link test planned for May.	Timescales
Co-Responding Project Sponsor: Neil Newberry/ Project Manager: Simon Newton Lead Member: TBD 6 Month Trial to commence April 2016 Tbc Overall status: Green	Kick off meeting completed. Team meeting held. Board meeting held Work to be undertaken on method of mobilisation & payment. Meetings scheduled with key stakeholders to progress. Scope changed to just 'heart attacks' for Go Live in April.	Board Team Budget Risk Control Timescales

Author_Id: JACKIE.WATSONO