

CAMBRIDGE CITY WORKS PROGRAMME

Project Number	Parish/Town	Street	Works	RAG STATUS (progress measured against 31/03/18 completion date)	Project Update and any Issues or Variance Explanation
Carried Forward from 2016/17					
16013	Castle	Albion Row	Zebra crossing		WORKS COMPLETE
15633	Romsey	Wycliffe Rd/Brooks Rd	Parking restrictions		WORKS COMPLETE
15634	Petersfield	East Rd	Parking restrictions		WORKS COMPLETE
15635	Petersfield	New St & Sleaford St	Parking restrictions		WORKS COMPLETE
15636	Petersfield	Mawson Rd	Residents parking bay		Implementing the RPPB is likely to mean that the Mill Rd loading restriction can no longer be enforced in this area. This could significantly impact vehicle flow along the road in peak times and cause potential safety issues especially for vulnerable road users - being reviewed by officers. City Cllr updated - needs to be carried over.
15637	Arbury	Alexwood Rd	Verge protection		WORKS COMPLETE
15638	Arbury	Alexwood Rd/Carlton way	Verge protection		WORKS COMPLETE
15901	Arbury	Alexwood Rd/ Arbury Court End	Landscape improvements		WORKS COMPLETE
15639	Arbury	Perse Way/Carlton Way	Verge protection		WORKS COMPLETE
15640	Market	Coe Fen & Lammass land	Way finding across open space		City council delivering - needs to be carried over
15642	Queen Edith	Strangeways Rd	Parking restrictions		WORKS COMPLETE
15643	Queen Edith	Hills Rd Slipway	Parking restrictions		WORKS COMPLETE
15644	Cherry Hinton	Rosemary Ln & Church End	Speed control measures		TRO was advertised and local members no longer support its implementation.
15645	Coleridge	Birdwood Rd & St Thomas's Rd	Parking restrictions		WORKS COMPLETE
15646	Coleridge	Fanshawe Rd	Parking restrictions		WORKS COMPLETE
15648	Newnham	The Driftway	Lighting		City council delivering - needs to be carried over
15649	West Chesterton	Bateson Rd/Garden Walk	Improve safety at junction		Sent for Target Cost
15651	East Chesterton	Mariners Way	Parking restrictions		WORKS COMPLETE
15652	East Chesterton	Lansdowne Rd	Parking restrictions		WORKS COMPLETE
15899	Coleridge	Flamsteed Rd/ Rustat Rd	Additional protection of junction		WORKS COMPLETE
15900	Cherry Hinton	Chartfield Rd	Improve access on bend		WORKS COMPLETE
15902	East Chesterton	Edinburgh Rd & Kinross Rd	Verge protection		Cancelled Cllr Manning not replied, but noted receipt of 2 emails
Current Year Schemes 2017/18					
16139	Petersfield	Ashley Ct, Staffordshire St	24h parking restrictions		Scheme going in with Residents Parking Project
16167	Abbey	Abbey Walk	Parking restrictions, DYLS		WORKS COMPLETE
16161	Coleridge	Hobart Rd/ Suez Rd	Improve footway access and environmebt between the two roads		Awaiting feedback from City Cllr
16140	Petersfield	Covent Garden	Traffic calming		Order raised Works to be complete before April
16141	Petersfield	Lyndewode Rd	Bollards installation		
16147	Queen Edith	Queen Edith Way	Mobile vehicle activated signs		Awaiting City Council feedback
16142	Petersfield	Emery St	Improved signage and lines to reinforce no through road		WORKS COMPLETE
16168	Abbey	Newmarket Rd/ Barnwell Rd roundabout	Improve safety for cyclists		Sent for Target Cost Unlikely to be delivered before end of financial year
16152	Coleridge	Lichfield Rd	A bus stop markings to prevent cars parking at the bus stop		WORKS COMPLETE
16137	Chesterton	High Street, Arbury Rd, Victoria Rd	Mobile vehicle activated signs		Awaiting City Council feedback
16156	Chesterton	Kirkby Cl/ Birch Cl/ Milton Rd junction	Parking restrictions, DYLS		Order raised Works starting w/c 26/02
16146	Queen Edith	Topcliffe Way	Parking restrictions, DYLS to maintain access		WORKS COMPLETE
16164	Arbury	Histon Rd	Dropped kerb uncontrolled crossing with connecting footway and improvements to the barrier layout to improve access to the adjacent cycle path		Order raised Works starting w/c 26/02
16159	Coleridge	Perne Rd/ Perne Av/ or Langham Rd junction	Keep clear' boxed area		Order raised Works starting w/c 26/02
16157	Chesterton	Cutter Ferry Path/ Manhattan Drive junction	New layout and de-clutter to improve safety and visal appearance of the area		Order raised Works starting w/c 26/02

16148	Queen Edith	Godwin Way	Parking restrictions, DYLS and fencing or posts		Order raised Works starting w/c 26/02
16170	King's Hedges	Campkin Rd	Parking restrictions		Member wants to amend scheme and undertake further consultation in the area
16149	Queen Edith	Chalk Grove and Netherhall Way	Parking restrictions, SYLS and DYLS		WORKS COMPLETE
16201	Chesterton	High Street/Green End Rd/ Water Ln junction	Village entry gateway		Sent for Target Cost
16135	Romsey	Mill Rd/ Coleridge Rd junction	Forward advance box for cyclist to enable them to set off ahead of vehicles		Construction taking place before April (Night works)
16174	Newnham	St Marks Court	Parking restrictions, DYLS around corners		Scheme going in with Residents Parking Project
16145	Market	Orchard St	Replace SYLS with DYLS		WORKS COMPLETE
16144	Arbury	Linden Cl	DYLS along western side of each 'access arm' Marked bays along main parking area Signage to enable enforcement against non-residents and vehicles obstructing highway		WORKS COMPLETE
16155	Newnham	Sheeps' Green	Installation of solar studs in the paths and ideally some solar lighting on the bridges		Awaiting feedback from City Cllr
16171	King's Hedges	Lovell Rd	Verge parking prohibition		Consultation ongoing, objections received - CJAC in April
16163	Cherry Hinton	Fulbourn Rd	Uncontrolled crossing point		Sent for Target Cost
16160	Coleridge	Perne Rd/ Radegund Rd roundabout	Bollards to prevent vehicles parking on pavement/ cycleway + on footpath in along John Condor Court		WORKS COMPLETE
16150	Queen Edith	Cavendish Avenue	Parking restrictions to improve access		Site meeting with Cllr Taylor - design agreed. To be sent off to P&R by w/e 16/02/18
16172	King's Hedges	Woodhouse Way	Additional new street lighting		Order raised for work
16162	Coleridge	Tiverton Way/ Robert May Cl & Tiverton Way/ Britten Pl junctions	Parking restrictions, DYLS		Order raised Works starting w/c 26/02
16151	Queen Edith	Beaumont Rd	Extension of DYLS at the QEW/ Beaumont junction		WORKS COMPLETE
16153	Coleridge	Lichfield Rd	Parking restrictions, DYLS		WORKS COMPLETE
16169	Romsey	Coldhams Ln	Feasibility study to improve capacity at Newmarket Rd junction approach		Contact applicant + arrange site meeting to investigate.
16136	Romsey	Romsey Terrace	Safety improvements		Order raised Works to be complete before April
16154	Coleridge	Lichfield Rd	Introduction of access protection markings		WORKS COMPLETE
16166	Arbury	Hurrell Rd	Knee rail fencing around green space		Sent for Target Cost 05/02/18. Needs further consultation.
16173	King's Hedges	Nuns Way/ Crowland Way junction	Introduction of give way marking at the junction		WORKS COMPLETE
16143	Romsey	Mill Rd bridge	Improvements to lining across the bridge to improve safety for cyclists		WORKS COMPLETE
16138	Various	Multiple Roads	Street lights replacements		Local Member not approved some lighting designs but others sent off to be costed

SOUTH CAMBRIDGESHIRE WORKS PROGRAMME

Project Number	Parish/Town	Street	Works	RAG STATUS (progress measured against 31/03/18 completion date)	Project Update and any Issues or Variance Explanation
Carried Forward from 2016/17					
-	Barton	Wimpole Rd	Safer crossing point		WORKS COMPLETE
15701	Comberton	Barton Road	Safer crossing point		WORKS COMPLETE
15702	Croxton	Abbotsley Rd	Speed reduction		WORKS COMPLETE
15703	Bartlow	Camps Rd	Speed limit reduction		WORKS COMPLETE
15704	Bourn	Church St/ Riddy Lane	Speed limit reduction		WORKS COMPLETE
15706	Haslingfield	Various	Traffic calming		WORKS COMPLETE
15709	Great Shelford	Woollards lane	Safer crossing point		WORKS COMPLETE
15710	Hauxton & Little Shelford	High St and Hauxton Rd	Speed reduction		WORKS COMPLETE
15711	Barton	New Rd B1046	Uncontrolled crossing point		WORKS COMPLETE
15712	Eltisley	Caxton End	Parking restrictions		Lining to take place once weather improves
15718	Waterbeach	Denny End Rd/Clayhither Rd/ Car Dyke Rd	Speed reduction		WORKS COMPLETE
15720	Kingston	Tinkers Ln & Church End	Speed reduction		Awaiting liners to attend to complete missing triangle
15896	Bassingbourn-cum-Kneesworth	Chestunt Ln	Speed limit reduction		WORKS COMPLETE
15897	Hatley	Various locations	Traffic calming		WORKS COMPLETE
15865	Histon and Impington	Station Rd	Junction safety		WORKS COMPLETE
15898	Little Abington	Bourne Bridge Rd	Speed reduction		WORKS COMPLETE
15863	Fulbourn	Cambridge Rd	Mobile VAS		WORKS COMPLETE
Current Year Schemes 2017/18					
16225	Fowlmere	Various	Mobile vehicle activated signs		WORKS COMPLETE
16237	Carlton	B1052	Improve signage and lining to define the hamlet		WORKS COMPLETE
16231	Toft	Village area	Village entry gateways (2no.) and parking controls		Order raised Works to be complete before April
16226	Willingham	Thodays Cl	Parking restrictions to manage safety outside school		Meeting held on 1st Feb. Trial Scheme to be implemented 5th March. Budget to be rolled over
16238	Orchard Park	Ring Fort Rd	School keep clear and signange		Zig zag line and enforcement approved by Primary School and Applicant
16239	Gamlingay	Everton Rd, The Heath	New footway provision		Parish can't use funding for this scheme. Looking for additional funding elsewhere.
16240	Swavesey	Ramper Rd	40mph buffer zone complete with 3-2-1 rumble strips and signs		WORKS COMPLETE
16236	Whittlesford	Duxford Rd	Priority give way features		Order raised Works to be complete before April
16241	Whaddon	Meldreth Rd and Church St	Mobile vehicle activated signs		WORKS COMPLETE
16243	Horningsea	B1047 High Street	Mobile vehicle activated signs		WORKS COMPLETE
16227	Little Shelford		Mobile vehicle activated signs		WORKS COMPLETE
16233	Histon and Impington	TBC	Improvements to surfaces of the footpaths to make them more accessible		Sent for Target Cost - been waiting some time.
16244	Teversham	Fulbourn Rd, High St	DYLs along existing double white lines		WORKS COMPLETE
16245	Heydon	Fowlmere Rd	40mph buffer zone		WORKS COMPLETE
16234	Fulbourn	Cambridge Rd	Solar studs to define edge to path		Order raised Works to be complete in March
16246	Stapleford	Various	Introduction of 20mph speed limit		Costs over to be picked up by PC. Currently out to formal consultation.
16247	Duxford	St John's St & Hunts Rd	Unsuitable for Heavy Goods Vehicle signs		WORKS COMPLETE
16229	Eltisley	Various	Speedwatch equipment		WORKS COMPLETE
16230	Shudy Camps	Various	Mobile vehicle activated signs + gateway features and signage		WORKS COMPLETE
16248	Wimpole	Cambridge Road	Gateway features at both entrances to the 40mph speed limit		WORKS COMPLETE
16249	Thriplow		Improved junction signage		To be delivered by Road Safety. PC has been updated.
16250	Harston		Chevron markings at bend		Signs installed 19/02 - awaiting flexible chevrons

15709	Great Shelford	Church St	Installation of school zone signs with flashing lights		Signs/posts installed - awaiting Solagen install
16251	Babraham	High St/ A1307 junction	Improve safety at junction and access to bus stops		To be reviewed by Engineer
16252	West Wratting	Various	40mph buffer zones on three entrances and relocation of 30mph limit on Commons Rd		Order raised Works to be complete before April
16232	Waterbeach	Long Drove in Chittering	30mph signage including passing place signage		Order raised Works to be complete before April
	Graveley	Various	Village entry gateway and VAS		Order raised MVAS in stock ready to be installed. Works to be complete before April
16253	Sawston	New Rd in Sawston	MVAS/School flashing signs		Order raised MVAS in stock ready to be installed. Works to be complete before April
16254	Madingley	Church Ln	40mph buffer zone		WORKS COMPLETE

HUNTINGDONSHIRE WORKS PROGRAMME

Project Number	Parish/Town	Street	Works	RAG STATUS (progress measured against 31/03/18 completion date)	Project Update and any Issues or Variance Explanation
Current Year Schemes 2017/18					
16209	Somersham	Pidley Road / St Ives Road	Re-profile road alignment to form traditional T junction		WORKS COMPLETE Additional cost covered by Road Safety
16216	St Neots	Loves farm	Managed parking control scheme for the whole estate		Currently checking proposed status of roads and parking bays in preparation for formal consultation.
16217	Yaxley	Broadway	Zebra crossing		WORKS COMPLETE Additional cost covered by on street account
16205	Ramsey Forty Foot	Ramsey Road	Traffic calming		WORKS COMPLETE Waiting on gates to be installed soon
16218	Bluntisham	Station Road	Central refuge island and carriageway widening		Construction taking place on site
16202	St Ives	Cordell Close	Additional lighting column		WORKS COMPLETE
16203	Hail Weston	B645 Kimbolton Road	50mph speed limit incorpoarting gateway features, improved signage and lining		Sent for Target Cost Unlikely to be delivered before end of financial year
16210	Earith	A1123 High Street	Speed reduction Buffer Zone and central island		Order raised Works to be complete before April
16219	Woodwalton	Bridge Street to Ravely Road	Gateways, dragons teeth & MVAS		Sent for Target Cost MVAS in stock ready to be installed.
16208	Colne	Bluntisham Road	Priority give way features and cushions (now footway extension)		Construction taking place on site
16213	Great Staughton	The Causeway the highway Junction	Realignment of kerbline		WORKS COMPLETE
16207	Bury - 16206	Ramsey Road	Gateways, dragons teeth, 30mph roundels and crossing point improvements		Order raised Works to be complete before April
16206	Upwood and The Raveleys	Ramsey Road	50mph limit, gateway features, dragons teeth and lining		Order raised Works to be complete before April
16214	Kimbolton	B645 Thrapston Road	Mobility crossing		WORKS COMPLETE
16215	Holywell cum Needin	High Street	TRO - Double yellow lines		WORKS COMPLETE
16201	Sawtry	Green End Road	Give way build out		Order raised Works to be complete before April
16211	Ellington	St Peters way & High Street	TRO - Double yellow lines		WORKS COMPLETE
16212	Pidley Cum Fenton	High Street	Central refuge island and, 40mph buffer zone with dragons teeth.		Order raised Works to be complete before April
16220	Broughton	Bridge Road causeway road and School road	Gateway features, signage & MVAS		Sent for Target Cost MVAS in stock ready to be installed. Other works unlikely to be delivered before end of financial year
16204	Huntingdon	High Street Hartford Road	Zebra crossing		WORKS COMPLETE Additional cost covered by on street account
16221	Tilbrook	B645 High Street	MVAS		Order raised MVAS in stock ready to be installed. Works to be complete before April
16222	Glatton	High Haden Road	Horse & rider rigns and posts		WORKS COMPLETE
16223	Old Weston	B660 High Street	Give way build outs		Sent for Target Cost Hold ups over design and planning for new access - unlikely to be delivered before end of financial year
16224	Warboys	High Street	Footway resurfacing / Patching		WORKS COMPLETE

FENLAND WORKS PROGRAMME

Project Number	Parish/Town	Street	Works	RAG STATUS (progress measured against 31/03/18 completion date)	Project Update and any Issues or Variance Explanation
Current Year Schemes 2017/18					
16190	Whittlesey	Windmill Street Stonald Road and Adjacent Roads	Double Yellow lines at Junctions		Target Cost received. With P&R for formal consultation and TRO order
16191	Whittlesey	New Road	Footway Extension		WORKS COMPLETE
16193	Whittlesey	A605 Gravel House Corner	40mph Speed Limit		Sent for Target Cost Unlikely to be delivered before end of financial year
16200	March	City Road	Footway Extension		Legal agreement obtained, however second land owner identified, TC received, under discussion
16188	Elm	March Road	School Warning Signs, Lines and reflective bollards		Order raised Works to be complete before April
16192	Wimblington	Doddington Road and March Road	VAS		Order raised MVAS in stock ready to be installed. Works to be complete before April
16189	Wisbech	South Brink	Traffic Calming (2 build outs)		Sent for Target Cost
16194	Doddington	Benwick Road	Footway Extension		Order raised Works to be complete before April
16196	Manea	Various	Speedwatch Equipment		WORKS COMPLETE
16198	Parson Drove	Sealeys Lane	Footway Extension		Design revision - retaining feature required
16199	Newton in the Isle	High Road B1165	Footway Maintenance		WORKS COMPLETE
16195	Chatteris	Doddington Road	Scope change to MVAS		Order raised MVAS in stock ready to be installed. Works to be complete before April
16197	Christchurch	Tipps End B1100	Speed Limit		Formal Consultation started 07.02.2018 Sent for Target Cost

EAST CAMBRIDGESHIRE WORKS PROGRAMME

Project Number	Parish/Town	Street	Works	RAG STATUS (progress measured against 31/03/18 completion date)	Project Update and any Issues or Variance Explanation
Current Year Schemes 2017/18					
16182	Little Thetford	Fen Road	Speed limit reduction, gateway features / treatments and signing		Order raised - Skanska Ops Team to deliver - Jimm Ladds
16187	Littleport	Various	MVAS		WORKS COMPLETE
16181	Witchford	Main Street	Footway Widening		To be delivered with 18/19 LHI in same location to combine costs and reduce public inconvenience
16179	Mepal	Sutton Road	MVAS		Order raised MVAS in stock ready to be installed. Works to be complete before April
16175	Stetchworth	High Street	Signage and Lining (SKC Zig Zags)		Order raised Works to be complete before April
16183	Burwell	Ness Road	Safer crossing point and speed reduction / calming		Scope change due to public consultation: now zebra, meets PV2, design to be finalised and resubmitted for costing. PC to clarify additional expenditure (UKPN scheme from June). Lighting design order raised. Submitted for Target Cost.
16177	Wicken	A1123	40mph buffer zone Stretham End		Order raised Works to be complete before April
16178	Haddenham	Various	MVAS		Order raised MVAS in stock ready to be installed. Works to be complete before April
16185	Snailwell	The street, The Green Chippenham Road	Traffic Calming Cushions and Signs		PC in dispute over scheme - meeting to be arranged ASAP
16176	Isleham	Various	MVAS		Order raised MVAS in stock ready to be installed. Works to be complete before April
16184	Ashley	High Street	MVAS		Order raised MVAS in stock ready to be installed. Works to be complete before April
16186	Brinkley	Weston Colville Road	Two Pairs Roshill Cushions (Calming)		Order raised Works to be complete before April
16180	Fordham	Isleham Road	40mph speed limit from Barrowfield Farm. Raised Zebra crossing outside the school.		Sent for Target Cost Unlikely to be delivered before end of financial year
15670	Soham Town Council	Pratt Street	Zebra Crossing (16/17)		WORKS COMPLETE