<u>Economy, Transport and Environment – Finance and Performance Report – October 2016 for Highways & Community Infrastructure Committee</u>

1. **SUMMARY**

1.1 Finance

Previous Status	Category	Target	Current Status	Section Ref.
Green	Income and Expenditure	Balanced year end position	Green	2
Green	Capital Programme	Remain within overall resources	Green	3

1.2 Performance Indicators – Predicted status at year-end: (see section 4)

Monthly Indicators	Red	Amber	Green	Total
Current status this month	1	6	3	10
Current status last month	2	5	3	10
Year-end prediction (for 2016/17)	0	9	1	10

2. <u>INCOME AND EXPENDITURE</u>

2.1 Overall Position

Forecast Variance - Outturn (Previous Month)	Directorate	Current Budget for 2016/17	Current Variance	Current Variance	Forecast Variance - Outturn (October)	Variance - Outturn
£000		£000	£000	%	£000	%
4	Executive Director	661	83	13	11	2
	Infrastructure					
	Management &					
+201	Operations	57,982	-2,780	-9	+499	1
-287	Strategy & Development	13,023	-853	-11	-670	-5
0	External Grants	-9,699	-148	3	0	0
-81	Total	61,967	-3,699	-11	-161	0

The service level budgetary control report for October 2016 can be found in appendix 1.

Further analysis of the results can be found in appendix 2.

2.2 Significant Issues

Winter Maintenance

The original £650k saving proposal against winter operations was based on the achievement of three changes to the service; leasing the gritting fleet, route optimisation and weather domain forecasting. Leasing of the fleet has already achieved the saving anticipated from this change, with an initial saving of £200k (in 15/16) followed by an on-going maintenance saving of £117k year on year. It was originally estimated that route optimisation and domain forecasting would achieve savings of £288k and £225k respectively. However in practice it has been acknowledged that the routes are already highly efficient, using expert local knowledge, so further route optimisation is unlikely to achieve any savings, whilst domain forecasting is unlikely to achieve a saving of more than £60k per year – due to temperature differences across the county being more marginal than expected.

Therefore the estimated saving from those three areas totals £177k. In addition reducing the percentage area of the highway network that we now grit (from 45% to 30%) and therefore the number of gritters from 38 to 26, has saved a further £117k. This gives a total saving of £294k, which leaves a shortfall of £356k against the original £650k savings target.

This has now been entered as a pressure for 17/18 in the development of the Business Plan.

2.3 Additional Income and Grant Budgeted this Period (De minimis reporting limit = £30,000)

There were no items above the de minimis reporting limit recorded in October 2016.

A full list of additional grant income can be found in appendix 3.

2.4 Virements and Transfers to / from Reserves (including Operational Savings Reserve)

(De minimis reporting limit = £30,000)

There are no virements recorded in October 2016

A full list of virements made in the year to date can be found in appendix 4.

3. BALANCE SHEET

3.1 Reserves

A schedule of the Service's reserves can be found in appendix 5.

3.2 Capital Expenditure and Funding

Expenditure

Archives Centre

The majority of spend for this scheme is now likely to occur next financial year.

Funding

All schemes are funded as presented in the 2016/17 Business Plan.

A detailed explanation of the position can be found in appendix 6.

4. PERFORMANCE

4.1 Introduction

This report provides performance information for the suite of key Highways & Community Infrastructure (H&CI) indicators for 2016/17. At this stage in the year, we are still reporting pre-2016/17 information for some indicators.

New information for red, amber and green indicators is shown in Sections 4.2 to 4.4 below, with contextual indicators reported in Section 4.5. Further information is contained in Appendix 7.

4.2 Red Indicators (new information)

This section covers indicators where 2016/17 targets are not expected to be achieved.

a) Highways & Community Infrastructure

No new information this month.

4.3 Amber indicators (new information)

This section covers indicators where there is some uncertainty at this stage as to whether or not year-end targets will be achieved.

a) Highways & Community Infrastructure

Archives

 Increase digital access to archive documents by adding new entries to online catalogue (to September 2016)

The figure to the end of September is 411,245, an increase of over 2,800 since the end of June.

The CALM electronic archiving system is now largely stabilised on the new server so the team are able to put more data on. The year-end target of 417,000 is now looking achievable.

Road accident deaths and serious injuries - 12-month rolling total (to July 2016)

The provisional 12 month total to the end of July is 296, compared with a 2016 year-end target of no more than 276.

475 450 KSI Casualties 425 400 375 Actual 350 Target 325 300 275 250 Dec-15 Dec-06 Dec-07 Dec-08 Dec-09 Dec-10 Dec-12 Dec-13 Dec-14 Dec-11 12-months ending

KSI Casualties: 12-month rolling total

4.4 Green Indicators (new information)

The following indicators are currently on-course to achieve year-end targets.

a) Highways & Community Infrastructure No new information this month.

4.5 Contextual indicators (new information)

a) Highways & Community Infrastructure

Road Safety

Road accident slight injuries – 12-month rolling total (to July 2016)
 There were 1,612 slight injuries on Cambridgeshire's roads during the 12 months ending July 2016 compared with 1,643 for the same period the previous year.



Page 4 of 22

Rogue Traders

Money saved for Cambridgeshire consumers as a result of our intervention in rogue trading incidents. (Annual average – to September 2016)
 £7,930 was saved as a result of our intervention in four rogue trading incidents during the second quarter of 2016/17. The annual average based on available data since April 2014 is £139,510.

It is important to note that the amounts recovered do not reflect the success of the intervention. In many cases the loss of a relatively small amount can have significant implications for victims; the impact can only be viewed on a case-by-case basis.

APPENDIX 1 – Service Level Budgetary Control Report

Forecast Variance - Outturn September	Service	Current Budget for 2016-17	Expected to end of October	Actual to end of October	Current Variance				Forecast Variance - Outturn October	
£'000		£'000	£'000	£'000	£'000	%	£'000	%		
	Faculty Transport & Engineers at Company									
+10	Economy, Transport & Environment Services Executive Director	232	404	430	+26	+6	+20	+9		
-6	Business Support	428	253	310	+57	+22	-10	-2		
0	Direct Grants	0	0	0	0	+0	0'			
4	Total Executive Director	661	658	741	+83 7	+13	+11	+2		
	Divertinate of Infrastructure Management 9 Open	diana								
+0	Directorate of Infrastructure Management & Opera Director of Infrastructure Management & Operations	144	83	78	-5	-6	+0	+0		
+87	Waste Disposal including PFI	34,115	18,317	16,757	-1,560	-9	+110	+0		
.07	Highways	04,110	10,017	10,707	1,000					
+0	- Road Safety	681	362	306	-56	-15	+0	+0		
-4	- Traffic Manager	-515	-166	-43	+124	-74	-12	+2		
+56	- Network Management	1,221	822	796	-26	-3	+100	+8		
+0	- Local Infrastructure & Streets	2,823	2,083	2,175	+92	+4	+1	+0		
+0	- Winter Maintenance	1,448	187	185	-1	-1	+356	+25		
+0	- Parking Enforcement	0	-490	-538	-48	+10	+0	+0		
-31	- Street Lighting	9,745	4,627	3,756	-871	-19	-63	-1		
+100	- Asset Management	807	500	679	+180	+36	+100	+12		
+12 +6	- Highways other	1,922 739	36	-44 423	-80 -4	-223 -1	-4 -37	-0 -5		
70	Trading Standards Community & Cultural Services	739	427	423	-4	-1	-31	-5		
-50	- Libraries	3,477	2,069	1,681	-388	-19	-50	-1		
-31	- Community Resilience	707	271	194	-76	+0	-31	-4		
+5	- Archives	447	203	209	+5	+3	+5	+1		
+50	- Registrars	-550	-345	-466	-121	+35	+24	-4		
+0	- Coroners	769	451	505	+54	+12	+0	+0		
0	Direct Grants	-6,872	-3,438	-3,438	0	+0	0	65		
+201	Total Infrastructure Management & Operations	51,110	25,997	23,217	-2,780	-11	+499	+1		
	Directorate of Strategy & Development									
+0	Director of Strategy & Development	142	82	80	-3	-3	+0	+0		
+0	Transport & Infrastructure Policy & Funding	361	232	238	+6	+3	0	+0		
	Growth & Economy									
-45	- Growth & Development	589	330	220	-110	-33	-79	-13		
-3	- County Planning, Minerals & Waste	331	133	152	+19	+14	+4	+1		
+0	- Enterprise & Economy	-0	-0	-6	-6	+0	+0	+0		
+0	- Mobilising Local Energy Investement (MLEI)	0	0	0	+0	+0	+0	+0		
-98	- Growth & Economy other	550		185	-442	-71	-319	-58		
+0	Major Infrastructure Delivery	0	374	382	+8	+2	+0	+0		
+165	Passenger Transport - Park & Ride	304	452	580	+128	120	+198	165		
+165 -300	- Park & Ride - Concessionary Fares	5,619	2,769	2,259	-510	+28 -18	-470	+65 -8		
-300 -6	- Passenger Transport other	2,513	1,568	1,625	+57	+4	-470	-0 -0		
, and the second	Adult Learning & Skills	2,010	1,000	1,020						
+0	- Adult Learning & Skills	2,615	1,056	1,111	+54	+5	+0	+0		
+0	- Learning Centres	0	45	-18	-64	+0	+0	+0		
+0	- National Careers	0	0	10	+10	+0	+0	+0		
0	Direct Grants	-2,827	-1,378	-1,526	-148	+0	0	0		
	Total Strategy & Development	10,196	6,291	5,289	-1,001	-16	-670	-7		
-287	Total otrategy & Development			-,	· ·	Î	1			

	MEMORANDUM							
£'000	Grant Funding	£'000	£'000	£'000	£'000	%	£'000	%
0	- Public Health Grant	-327	-165	-165	+0	+0	+0	+0
0	- Street Lighting - PFI Grant	-3,944	-1,972	-1,972	+0	+0	+0	+0
0	- Waste - PFI Grant	-2,691	-1,346	-1,346	+0	+0	+0	+0
0	- Bus Service Operators Grant	-302	-302	-302	+0	+0	+0	+0
0	- Adult Learning & Skills	-2,435	-1,031	-1,179	-148	+0	+0	+0
+0	Grant Funding Total	-9,699	-4,816	-4,964	-148	3	0	+0

APPENDIX 2 – Commentary on Forecast Outturn Position

Number of budgets measured at service level that have an adverse/positive variance greater than 2% of annual budget or £100,000 whichever is greater.

Service	Current Budget for 2016/17	Budget Current Variance for		Forecast Variance - Outturn		
	£'000	£'000	%	£'000	%	
Waste Disposal including PFI	34,115	-1,560	-9	+110	0	

Waste volumes have increased this year, increasing the amount of landfill tax that is payable. This increase is directly related to the increased levels of waste arising (almost 5%) in 2016/17. Similar levels of growth have been seen in other local authorities in the region.

No significant streams of third party waste <u>areis</u> being accepted at the MBT, due to the lack of plant <u>un</u>reliability and the contractor's ability to secure third party waste contracts and generate profit through the waste being treated at Waterbeach.

There is a risk of a potential overspend, due to increased levels of residual waste combined with current average MBT performance from previous 12 months. The oongoing trials for alternative modes of operation have shown that high levels of mass loss can be achieved in the MBT, which if sustained for the remainder of the year could result in an underspend. However, there is some uncertainty over actual levels of mass loss achieved over the remainder of the year, as MBT performance remains erratic, due to reliability of composting hall equipment. The potential range of variance is up to plus or minus £500k although any actual variance is likely to be significantly less.

The current variance is partly due to outstanding recycling credit payments due to District councils and payments disputed with the contractor in respect of costs in 2015/16.

Network Management	1,221	-26	-3	+100	+8						
The forecast overspend is due to	The forecast overspend is due to costs for grass cutting being greater than expected.										
Winter Maintenance	1,448	-1	-1	+356	+28						

The original £650k saving proposal against winter operations was based on the achievement of three changes to the service; leasing the gritting fleet, route optimisation and weather domain forecasting. Leasing of the fleet has already achieved the saving anticipated from this change, with an initial saving of £200k (in 15/16) followed by an on-going maintenance saving of £117k year on year. It was originally estimated that route optimisation and domain forecasting would achieve savings of £288k and £225k respectively. However in practice it has been acknowledged that the routes are already highly efficient, using expert local knowledge, so further route optimisation is unlikely to achieve any savings, whilst domain forecasting is unlikely to achieve a saving of more than £60k per year – due to temperature differences across the county being more marginal than expected.

Therefore the estimated saving from those three areas totals £177k. In addition reducing the percentage area of the highway network that we now grit (from 45% to 30%) and therefore the number of gritters from 38 to 26, has saved a further £117k. This gives a total saving of £294k, which leaves a shortfall of £356k against the original £650k savings target.

Street Lighting	9,745	-871	-19	-63	-1						
The current variance is due to delays in invoicing for energy charges and also invoicing for the main Street Lighting contract.											
Asset Management	807	+180	+36	+100	+12						
The Forecast outturn relates to an overspend on the procurement of the new Highways Contract. This is partly due to the extension of the Competitive Dialogue period & the additional external specialist advice being purchased from Cardiff City Council procurement team to support the process.											
Libraries	3,477	-388	-19	-50	-1						
The Book fund and IT (due to late delivery of 3 rd party invoices) appears under-spent compared to the monthly profile, but will be fully utilised by year end. The forecast underspend is due to vacancy savings.											
Registrars	-550	-121	+35	+24	-4						
The increased income target is un	likely to be m	net as statu	tory fees have	not increase	d this year						
Growth & Economy Other	550	-442	-71	-319	-58						
Highways Development Managem Section 38 & Section 106 fees and hard to predict exactly when these will increase or decrease as the ye	d this overact e fees are pai	nievement l d and it is l	has been shov	vn as a foreca	ast. It is						
Park & Ride	304	+128	+28	+198	+65						
The forecast out-turn is due to a number of reasons; less income expected from operator access fees than originally budgeted, purchase of new ticket machines and an overspend on staff overtime.											
Concessionary Fares	5,619	-510	-18	-470	-8						
It is expected the concessionary fabased on the last 12 months data.											

APPENDIX 3 – Grant Income Analysis

The table below outlines the additional grant income, which is not built into base budgets.

Grant	Awarding Body	Expected Amount £'000
Grants as per Business Plan	Various	10,319
Adult Learning & Skills grants	Department for Business, Innovation & Skills	-649
Non-material grants (+/- £30k)		-29
Total Grants 2016/17		9,699

The Adult Learning & Skills grant and Learning centre grants have been adjusted to match the expected grant in 2016/17.

APPENDIX 4 – Virements and Budget Reconciliation

	£'000	Notes
Budget as per Business Plan	59,952	
Allocation of ETE reserves as agreed by GPC October 2016	2,015	
Non-material virements (+/- £30k)		
Current Budget 2016/17	61,967	

APPENDIX 5 - Reserve Schedule

Fund Description	Balance at 31st March 2016	Movement within Year	Balance at 31st October 2016	Forecast Balance at 31st March 2017	Notes
	£'000	£'000	£'000	£'000	
General Reserve					
Service carry-forward	3,386	(2,015)	1,371	0	Account used for all of ETE
,	,	,	,		
Sub total	3,386	(2,015)	1,371	0	
Equipment Reserves					
Libraries - Vehicle replacement Fund	218	0	218	250	
Sub total	218	0	218	250	
Other Earmarked Funds					
Deflectograph Consortium	61	0	61	50	Partnership accounts, not solely CCC
Highways Searches	33	0	33	0	
On Street Parking	1,593	0	1,593	1,600	
Bus route enforcement	169	0	169	0	
Highways Commutted Sums	579	(1)	578	600	
Guided Busway Liquidated Damages	2,783	(574)	2,210	1,483	This is being used to meet legal costs if required.
Waste and Minerals Local Development Fra	22	38	59	0	
Proceeds of Crime	355	(24)	331	300	
Waste - Recycle for Cambridge &					
Peterborough (RECAP)	250	(12)	238		Partnership accounts, not solely CCC
Fens Workshops	56	0	56		Partnership accounts, not solely CCC
Travel to Work	253	0			Partnership accounts, not solely CCC
Steer- Travel Plan+	72	0	72	70	
Olympic Development	2	0		0	
Northstowe Trust	101	0	101	101	
Cromwell Museum	28	(28)	0	0	
Archives Service Development	234	0	234	234	
Other earmarked reserves under £30k - IMO	10	13	23	0	
Other earmarked reserves under £30k - S&D	16	7	24	30	
Sub total	6,617	(580)	6,037	4,919	
Short Term Provision					
Travellers	43	(33)	9	0	
Mobilising Local Energy Investment (MLEI)	669	0	669	0	
Sub total	712	(33)	679	0	
Capital Reserves					
Government Grants - Local Transport Plan	0	14,525	14,525	0	Account used for all of ETE
Government Grants - S&D	(348)	2,186		0	
Government Grants - IMO	0	0	0	0	
Other Capital Funding - S&D	10,819	1,364			
Other Capital Funding - IMO	1,232	97	1,329	200	
Sub total	11,704	18,172	29,876	10,200	
TOTAL	22,636	15,544	38,180	15,369	

APPENDIX 6 – Capital Expenditure and Funding

Capital Expenditure

	2016/17					TOTA	L SCHEME
Original 2016/17 Budget as per BP	Scheme	Revised Budget for 2016/17	Actual Spend (October)	Forecast Spend - Outturn (October)	Forecast Variance - Outturn (October)	Total Scheme Revisee Budge	Forecast
£'000		£'000	£'000	£'000	£'000	£'00	0 £'000
400	Integrated Transport - Major Scheme Development & Delivery - Local Infrastructure Improvements	200 698	96 200	200 706	0	20	-
594	- Safety Schemes	594	111	594	0	59	4 0
345	- Strategy and Scheme Development work	508	381	508	0	50	0 8
	- Delivering the Transport Strategy Aims	2,487	376	3,125	638	3,13	
	- Cambridgeshire Sustainable Transport Improvements	548	15	237	-311	23	
	- Air Quality Monitoring	23	13	23	0	_	3 0
	Operating the Network	16,284	6,021	15,706	-578	15,87	9 0
	Infrastructure Management & Operations Schemes						
	- £90m Highways Maintenance schemes	6,000	5,339	6,008	8	90,00	-
	- Pothole grant funding	973	478	973	0	97	-
	- Waste Infrastructure	219	134	219	0	5,27	
	- Archives Centre / Ely Hub	1,799	136	699	-1,100	4,20	-
	- Community & Cultural Services Strategy & Development Schemes	1,502	-329	1,502	0	2,24	
	- Cycling Schemes	3,248	2,392	3,475	227	17,59	
,	- Huntingdon - West of Town Centre Link Road	700	1	700	0	9,11	-
	- Ely Crossing	5,500	705	5,500	0	36,00	-
	- Chesterton Busway	0	20	0	0		0
,	- Guided Busway	500	179	500	0	151,14	
	- King's Dyke	3,421	62	121	-3,300	13,58	-
500	- Wisbech Access Strategy	672	226	511	-161	1,00	
	- A14	100	14	100	0	25,20	
,	- Other Schemes Other Schemes	967	556	930	-37	6,71	
	- Connecting Cambridgeshire	4,860	2,322	3,767	-1,093	30,70	
85	- Other Schemes	85	0	85	0	68	0
71,699		51,888	19,448	46,189	-5,699	415,69	1 0
	Capital Programme variations	-10,500		-4,801	5,699		
71,699	Total including Capital Programme variations	41,388	19,448	41,388	0		

Revised Budget

The decrease between the original and revised budget is made up as follows:-

- Carry-forward of funding from 2015/16 due to the re-phasing of schemes which reported as underspending at the end of the 2015/16 financial year.
- The phasing of a number of schemes have been reviewed since the published business plan and this has resulted in a reduction in the required budget in 2016/17, most notably the schemes for Ely Crossing and King's Dyke.
- As previously reported, the Capital Programme Board recommended that services include a variation budget to account for likely slippage in the capital programme, as it is sometimes difficult to allocate this to individual schemes in advance. As forecast underspends start to be reported, these are offset with a forecast outturn for the variation budget, leading to a balanced outturn overall up to the point when slippage exceeds this budget. The allocations for these negative budget adjustments have been calculated and shown against the slippage forecast to date.

2016/17 Forecast Spend

Delivering the Transport Strategy Aims

A number of schemes that were originally budgeted within the 'Cambridgeshire Sustainable Transport Improvements' and 'Operating the Network' lines are now being charged to the 'Delivering the Transport Strategy Aims' line as the schemes are Highway schemes and of a similar nature.

Archives Centre

The majority of spend for this scheme is now likely to occur next financial year.

Connecting Cambridgeshire

This scheme is likely to be extended within the existing funding. The rollout contract with BT includes a "claw-back" provision which requires BT to reinvest any surplus profits into further broadband rollout if take-up exceeds the original forecast.

Although the current Superfast coverage exceeds that in many surrounding counties and is amongst the highest nationally, the heavy reliance on and high take up of Superfast broadband services amongst businesses and residents in Cambridgeshire means there is significant pressure to provide service for the "final 5%", (approximately 18,000 premises) which are not covered in current rollout plans.

Whilst it is unrealistic to target 100% of premises with Superfast broadband, it is possible to significantly reduce the "final 5%" with a third rollout phase.

King's Dyke

Planning permission has been granted and the tender package prepared. Agreeing arrangements for access to private land for ground investigation surveys is continuing to cause delay the completion of the works information. Given the amount of earthworks within the scheme, this is critical information for contractors to inform the tendered price, eliminate risk and provide greater cost certainty. Officers are continuing to work with the legal team and the land owner to agree access arrangements if possible, before taking legal action to gain entry. This has impacted on the programme and the key stages along with earliest expected dates for delivery are shown below. Options to mitigate programme impact are being considered and will be discussed at the Project Board.

Stage	Target Date
Planning application submitted	December 2015
Application determined	March 2016
Procurement and contract document preparation (Other than G.I)	October 2016
Publish Orders/objection period	December 2016
Agree Ground investigation access, complete survey and analysis report	December 2016
Tender issued	January 2017
Tender return	April 2017
Works package award approved by E and E Committee	June 2017
Detailed design	September 2017
Site mobilisation and construction	September/October 2017
Scheme open	September/October 2018

Meeting key stages is dependent on land access and acquisition, concluding agreements with Network Rail and agreeing a contractor's programme. Any objection to Compulsory Purchase Orders may add a year into the programme. Similarly Network Rail agreements may add to the programme, but on-going liaison with Network Rail is aiming to mitigate this risk.

Spend for this scheme is now likely to occur next year due to land access and legal issues with the land owner.

Key changes to the programme are reported to the Project Board which meets every 2-3 months.

Capital Funding

	2016/17										
Original 2016/17 Funding Allocation as per BP	Source of Funding	Revised Funding for 2016/17	Forecast Spend - Outturn (October)	Forecast Funding Variance - Outturn (October)							
£'000		£'000	£'000	£'000							
17,781	Local Transport Plan	17,789	17,789	0							
2,682	Other DfT Grant funding	2,908	2,908	0							
17,401	Other Grants	9,593	6,132	-3,461							
5,691	Developer Contributions	5,777	5,769	-8							
18,155	Prudential Borrowing	12,705	10,512	-2,193							
9,989	Other Contributions	3,116	3,079	-37							
71,699		51,888	46,189	-5,699							
	Capital Programme variations	-10,500	-4,801	5,699							
71,699	Total including Capital Programme variations	41,388	41,388	0							

Funding	Amount (£m)	Reason for Change
Rolled Forward Funding	-3.6	This reflects slippage or rephasing of the 2015/16 capital programme to be delivered in 2016/17 which was reported in October 16 and approved by the General Purposes Committee (GPC)
Additional / Reduction in Funding (Specific Grant)	-16.4	Rephasing of grant funding for Ely Crossing (£4.75m) & King's Dyke (£11.3m), costs to be incurred in 2017/18

Revised Phasing (Section 106 & CIL)	-1.4	Rephasing of Cambridge Cycling Infrastructure (£0.7m) & Huntingdon West of Town Centre (£0.6m), costs to be incurred in 2017/18
Revised Phasing (Prudential Borrowing)	-2.7	Revised phasing of Guided Busway spend & Connecting Cambridgeshire
Revised Phasing (DfT Grant)	-0.8	Revised phasing of Cycling City Ambition Fund

APPENDIX 7 – Performance (RAG Rating – Green (G) Amber (A) Red (R))

a) Highways & Community Infrastructure

Frequency	Measure	What is		Lates	t Data	2016/17	Current	Year-end	Comments
riequelicy	WedSure	good?		Period	Actual	Target	status	prediction	Comments
Archives									
	Operating Model Enabler: Exp	oloiting digita	l solutions ar	d making the be	st use of data an	d insight			
Quarterly	Increase digital access to archive documents by adding new entries to online catalogue	High	↑	To 30-Sep- 2016	411,245	417,000	A	A	The figure to the end of September is 411,245, an increase of over 2,800 since the end of June. The CALM electronic archiving system is now largely stabilised on the new server so the team are able to put more data on. The year-end target of 417,000 is now looking achievable.
Communities									
	Operating Model Outcomes: F	People lead a	healthy lifest	yle and stay heal	thy for longer &	The Cambridgesh	nire economy pro	spers to the ben	efit of all Cambridgeshire residents
Yearly	Proportion of Fenland and East Cambs residents who participate in sport or active recreation three (or more) times per week. Derived from the Active People Survey	High	1	2014/15	21.9%	24.2%	A	A	The indicator is measured by a survey undertaken by Sport England. Sport England has revised some of its figures as they spotted an inconsistency in their data. The previously reported baseline figures for 2013/14 were: Cambridgeshire = 27.2% and Fenland & East Cambridgeshire (combined) = 22.7%. The revised 2013/14 figures published by Sport England are: Cambridgeshire = 26.2% and Fenland & East Cambridgeshire combined = 21.3%. The Council's target is for Fenland and East Cambridgeshire to increase to the 2013/14 county average over 5 years. Applying this principle to Sport England's revised baseline data gives a 5-year target to increase the

Eroguenov	Measure	What is	Dir'n of travel	Lates	t Data	2016/17	Current	Year-end prediction	Comments
Frequency	Weasure	good?	travei ↑=good	Period	Actual	Target	status		
									participation rate in Fenland and East Cambridgeshire (combined) to 26.2%.
									The 2014/15 figure has improved slightly to 21.9%, but is slightly off track.
Library Service	s								
	Operating Model Outcomes: 1	The Cambridg	eshire econo	my prospers to t	he benefit of all	Cambridgeshire r	esidents & Peop	le lead a healthy	lifestyle and stay healthy for longer
Quarterly	Number of visitors to libraries/community hubs - year-to-date	High	\	To 30-Sep- 2016	1,183,257	2.4 million	А	A	Figures to the end of September show that there were 1.18 million physical visits to libraries/community hubs which is just below target. With the rise of eBooks, and a reduction in opening hours at the larger libraries, it may be that fewer people are visiting libraries, or not visiting as frequently as they did. Open+ (a self-service library with automated access by library card) has re-introduced hours at St. Ives from August.
	This indicator does not link cl	early to a sing	gle Operating	Model outcome	but makes a key	contribution acro	ss many of the c	outcomes as well	as the enablers.
	Number of item loans (including eBook loans) – year-to-date	High	\downarrow	To 30-Sep- 2016	1,395,518		Contextual		Figures to the end of September show that there were 1.4 million item loans compared with 1.5 million for the same period last year.
Road and Foot	way maintenance								
	Operating Model Outcomes: 1	The Cambridg	eshire econo	my prospers to t	he benefit of all	Cambridgeshire r	esidents & Peop	le live in a safe e	nvironment
Yearly	Principal roads where maintenance should be considered	Low	\leftrightarrow	2015/16	2%	3%	G	A	Final results indicate that maintenance should be considered on 2% of the County's principal road network. This is the same as the 2014/15 figure and better than the Council's 2015/16 target of 3%.

Faces	Manager	What is	Dir'n of	Lates	t Data	2016/17	Current	Year-end	Commands
Frequency	Measure	good?	travel ↑=good	Period	Actual	Target	status	prediction	Comments
	Classified road condition - narrowing the gap between Fenland and other areas of the County	Low	↑	2015/16	2.88% gap	2% gap	R	A	There was a gap of 2.9% between Fenland and other areas of the County during 2015/16. The gap has narrowed slightly from the 2014/15 level of 3%, but it is above (worse than) the target of 2%. Fenland areas have soils which are susceptible to cyclic shrinkage and swelling. This is exacerbated in periods of unusually high or low rainfall and this movement can aggravate cracking and subsidence along roads in affected areas. Additional funding is being directed towards addressing this problem. Targets are based on the Highways Infrastructure Asset Management Plan
	Non-principal roads where maintenance should be considered	Low	\leftrightarrow	2015/16	6%	8%	G	A	(HIAMP) highway condition model outputs based on current and forecast funding levels. Final results indicate that maintenance should be considered on 6% of the County's non-principal road network. This is the same as the figure for 2014/15 and the Council's 2015/16 target.
	Unclassified roads where structural maintenance should be considered	Low	↓	2015/16	33%		Contextual		The survey undertaken in 2015/16 covered 20% of the available network and targeted roads where condition was known to be deteriorating in order to identify those roads where maintenance may best be directed. However, this has had the effect of making the indicator for unclassified roads appear to worsen from 27% to 33%. In reality, the condition of unclassified roads is generally stable. The 2016/17 annual survey will look to address this anomaly.

Frequency	Magazira	What is	Dir'n of	Lates	Latest Data		2016/17 Current		Comments
Frequency	Measure	good?	travel ↑=good	Period	Actual	Target	status	prediction	Comments
	Operating Model Outcomes: P	eople live in	a safe enviro	nment & The Can	nbridgeshire eco	nomy prospers t	o the benefit of a	II Cambridgeshir	e residents
	Killed or seriously injured (KSI) casualties - 12-month rolling total	Low	↓	To 31-Jul- 2016	288	<276	A	A	The provisional 12 month total to the end of July is 296, compared with a 2016 year-end target of no more than 276.
Monthly	Slight casualties - 12-month rolling total	Low	↑	To 31-Jul- 2016	1612		Contextual		There were 1,612 slight injuries on Cambridgeshire's roads during the 12 months ending July 2016 compared with 1,643 for the same period the previous year.
Rogue Traders									
	Operating Model Outcomes: P	eople live in	a safe enviro	nment & The Can	nbridgeshire eco	nomy prospers t	o the benefit of a	II Cambridgeshir	e residents
Quarterly	Money saved for Cambridgeshire consumers as a result of our intervention in rogue trading incidents. (Annual average)	High	↑	To 30-Sep- 2016	£139,510		Contextual		£7,930 was saved as a result of our intervention in four rogue trading incidents during the second quarter of 2016/17. The annual average based on available data since April 2014 is £139,510. It is important to note that the amounts recovered do not reflect the success of the intervention. In many cases the loss of a relatively small amount can have significant implications for victims; the impact can only be viewed on a case-by-case basis.
Street Lighting									
	Operating Model Outcomes: P	eople live in	a safe enviro	nment & The Can	nbridgeshire eco	nomy prospers t	o the benefit of a	II Cambridgeshir	e residents
Monthly	Percentage of street lights working	High	\longleftrightarrow	To 30-Sep- 2016	99.5%	99%	G	G	The 4-month average (the formal contract definition of the performance

Frequency	Measure	What is	Dir'n of travel	Lates	t Data	2016/17	Current	Year-end	Comments
Trequency	modeli c	good?	↑=good	Period	Actual	Target	status	prediction	Comments
									indicator) is 99.5% this month, and remains above the 99% target.
	Energy use by street lights – 12-month rolling total	Low	\leftrightarrow	To 30-Sep- 2016	12.17 million KwH	11.04 million KwH	A	A	Actual energy use to September is 12.17 KwH, within 4% of the energy target (for the same month) and with the difference expected to close as we move towards the end of the replacement programme.
									97.3% of the programme has been completed, representing 53,677 street lights.
	Performance against street light replacement programme	High	\leftrightarrow	At 30-Sep- 2016	97.3%	100%	A	A	Whilst the majority of the works have been completed as part of the Core Investment Programme as of the end of June, there are still some replacements/refurbishments outstanding associated with heritage columns and Richardson candles. We now have a revised programme for these additional works and it is scheduled for completion by December 9 th .
Waste Manager	nent								
	Although this indicator does n	ot link direct	ly to an Opera	ating Model outco	ome, it has a larg	e financial impac	t on the Council		
Monthly	Municipal waste landfilled – 12-month rolling average	Low	\leftrightarrow	To-31-Aug- 2016	27.8%		Contextual		During the 12-months ending August 2016, 27.8% of municipal waste was landfilled. The 12-month total for the amount of municipal waste landfilled has increased by 6.4% since 2015/16