

Place & Economy Services

Finance Monitoring Report – October 2021

1. Summary

1.1 Finance

Previous Status	Category	Target	Current Status	Section Ref.
Amber	Income and Expenditure	Balanced year end position	Green	2
Green	Capital Programme	Remain within overall resources	Green	3

2. Income and Expenditure

2.1 Overall Position

Forecast Variance – Outturn (Previous Month) £000	Directorate	Budget 2021/22 £000	Actual £000	Forecast Variance - Outturn (October) £000	Forecast Variance - Outturn (October) %
-2,694	Executive Director	3,304	672	-2,694	-82
+2,360	Highways & Transport	25,680	8,926	+2,085	+8
+439	Planning, Growth & Environment	41,880	21,093	+534	+1
+2	Climate Change and Energy	147	-1,342	0	0
0	External Grants	-6,754	-3,253	0	0
+108	Total	64,257	26,096	-31	0

The service level budgetary control report for October 2021 can be found in [appendix 1](#).

Further analysis of the results can be found in [appendix 2](#).

2.1.2 Covid Pressures

Budgeted Pressure £000	Pressure	Revised forecast £000
638	Waste additional costs / loss of income	50
1,500	Parking Operations loss of income	452
300	Park & Ride loss of Income	5
603	Traffic Management loss of income	24
310	Planning Fee loss of Income including archaeological income	152
400	Guided Busway – operator income	155
3,751	Total Expenditure	838

2.2 Significant Issues

Covid-19

Table 2.1.2 details the budget (as allocated in Business Planning) and forecasts within the service relating to the Covid-19 virus. The funding to reflect the additional costs (for waste) is allocated to the respective budget but the funding to reflect the loss of income is held on the Executive Director line with the actual shortfall shown on the respective policy lines. The budget to offset the loss of income arising from the financial impact of covid is £3.1m, and currently it is estimated that £0.8m is actually required and £0.3m is being used to offset the waste pressure, plus £0.4m is being used to offset the short term central costs arising from the Directorate restructuring and the interim staffing costs. It was previously assumed that any of the covid funding not required would be vired back to the corporate centre but instead now it will be retained within P&E to partly offset the Guided Busway litigation costs at the bottom line.

Guided Busway Litigation

Litigation costs relating to the Guided Busway, which are expected to be £3.2m this financial year compared to the £1.3m budget allocated. It is proposed that this pressure is covered by the funding set aside for Covid pressures which are no longer required. Costs of litigation remain in line with expectations overall, this variance represents progress of the case and alongside a case management conference scheduled this financial year.

Waste Private Finance Initiative (PFI) Contract

The waste budget is a large and complex budget and there are various potential pressures and underspends within it. Last financial year there were underspends due to an overall reduction in tonnage of waste being collected and overspends due to increased recycling credits and reduced trade waste income, and volumes are being closely monitored to see if and when they return to pre-Covid levels. In addition, there are new pressure due to increased costs for wood recycling and increased gate fees for In-Vessel Composting oversize disposal estimated to be in the region of £630K, which is currently significantly offset by the lower tonnages of wood waste we are collecting at our HRCs.

In Business Planning the waste service was allocated £638K to reflect the estimated impact of Covid but the majority of this will not be required for this specific purpose. However, this funding will instead be directed to help address the pressure created by the

works required to address the Industrial Emissions Directive (IED) which requires the reduction of odour emissions from the Waterbeach facilities. This pressure was previously estimated to be £850K in this financial year, however the requirement to obtain planning consent will delay implementation of the works and move the majority of this budget pressure into next financial year.

As part of the annual post-year reconciliation of volumes and payments it has been identified that some of the street-sweeping waste and trade waste which passed through the waste transfer stations were incorrectly attributed to the Council and an adjustment needs to be made for previous years and there is also an impact on in-year expenditure to date (and hence also the forecast). The previous year's reconciliation amount of £460K and the in-year adjustment to the forecast, estimated to be £240K, has been transferred to waste reserves to contribute towards the revenue costs of the IED in 2022/23 and on this basis these adjustments are not shown in the forecast. This has been combined with the £850K identified above so that waste now has a £1.55M reserve to partially offset the revenue impacts of delivering the IED amendments to the Waterbeach facilities now largely expected to be in 2022/23.

3. Balance Sheet

3.1 Reserves

A schedule of the Service's reserves can be found in [appendix 5](#).

3.2 Capital Expenditure and Funding

Expenditure

3 new schemes are now included in this month's report, as there are expected to be costs within this financial year. They are included as new proposals within the Capital business planning paper for 2022-23. The schemes are:-

Wheatsheaf Crossroads, Bluntisham
March Future High Street Fund
St Neots Future High Street Fund

Funding

All other schemes are funded as presented in the 2021/22 Business Plan.

A detailed explanation of the position can be found in [appendix 6](#).

Appendix 1 – Service Level Budgetary Control Report

Previous Forecast Outturn Variance £000's	Service	Budget 2021/22 £000's	Actual October 2021 £000's	Forecast Outturn Variance £000's	Forecast Outturn Variance %
Executive Director					
420	Executive Director	190	672	420	220%
-3,114	Lost Sales, Fees & Charges Compensation	3,114	0	-3,114	-100%
-2,694	Executive Director Total	3,304	672	-2,694	-82%
Highways & Transport					
Highways Maintenance					
0	Asst Dir - Highways Maintenance	165	118	0	0%
1	Highway Maintenance	10,064	2,047	2	0%
-7	Highways Asset Management	443	45	-66	-15%
0	Winter Maintenance	2,744	331	0	0%
33	Highways - Other	-613	177	34	5%
Project Delivery					
0	Asst Dir - Project Delivery	200	117	0	0%
1,900	Project Delivery	1,513	1,732	1,945	129%
-200	Street Lighting	10,594	4,719	-196	-2%
Transport, Strategy & Development					
-0	Asst Director - Transport, Strategy & Development	206	142	0	0%
18	Traffic Management	-184	-266	24	13%
-2	Road Safety	528	494	25	5%
47	Transport Strategy and Policy	19	58	2	10%
-135	Highways Development Management	0	-650	-268	0%
167	Park & Ride	-0	293	176	0%
538	Parking Enforcement	0	-433	452	0%
2,360	Highways & Transport Total	25,680	8,926	2,130	8%
Planning, Growth & Environment					
0	Asst Dir - Planning, Growth & Environment	90	40	0	0%
102	County Planning, Minerals & Waste	321	125	103	32%
25	Historic Environment	54	100	49	91%
61	Flood Risk Management	1,103	13	61	6%
21	Growth & Development	555	345	21	4%
229	Waste Management	39,757	20,469	300	1%
439	Planning, Growth & Environment Total	41,880	21,093	534	1%
Climate Change & Energy Service					
0	Energy Projects Director	32	-1,374	0	0%
2	Energy Programme Manager	115	32	0	0%
2	Climate Change & Energy Service Total	147	-1,342	0	0%
108	Total	71,012	29,349	-31	0%

Appendix 2 – Commentary on Forecast Outturn Position

Number of budgets measured at service level that have an adverse/positive variance greater than 2% of annual budget or £100,000 whichever is greater.

Executive Director

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
190	672	420	220%

The forecast overspend is due to the short term central costs arising from the Directorate restructuring and the interim staffing costs. This pressure will be covered by the funding set aside for Covid pressures, which are less than originally projected.

Lost Sales, Fees & Charges Compensation

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
3,114	0	-3,114	-100

Budget has been set aside to cover expected shortfalls in income due to COVID. The budget has been built on assumptions on the level of income and these are being closely monitored during the year. The level of income is currently greater than the initial assumptions and the surplus is being used to cover the costs of the Busway litigation and costs relating to the Directorate restructure.

Project Delivery

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
1,513	1,732	+1,945	+129

This forecast pressure relates to the Busway litigation costs, which are expected to be £3.2m this financial year compared to the £1.3m budget allocated. It is proposed that this pressure is covered by the funding set aside for Covid pressures which are no longer required. Costs of litigation remain in line with expectations overall, this variance represents progress of the case and alongside a case management conference scheduled this financial year.

Traffic Management

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
-184	-266	+24	+13

Income from permitting is projected to be lower than the budget set due to COVID. This is currently projected on certain assumptions and these assumptions are being closely monitored during the year. Income to date is higher than expected and this is shown in the reduction in the outturn forecast. Budget to cover this shortfall is held within 'Lost Sales, Fees & Charges Compensation' line.

Street Lighting

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
10,594	4,719	-196	-2

This budget is currently predicted to underspend due to savings from the PFI contract and vacancy savings in the Commissioning team. However energy costs are increasing and are likely to put pressure on this budget.

Highways Development Management

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
0	-650	-268	0

There is an expectation that section 106 fees will come in higher than budgeted for new developments which will lead to an overachievement of income. However, this is an unpredictable income stream and the forecast outturn is updated regularly.

Parking Enforcement

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
0	-433	+452	0

Income is projected to be lower than the budget set due to COVID. This is projected on certain assumptions and these assumptions are being closely monitored during the year. Currently income is ahead of the initial assumptions but not yet at pre-Covid levels. Budget to cover this shortfall is held within 'Lost Sales, Fees & Charges Compensation' line.

Park & Ride

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
0	293	+176	0

Income is projected to be lower than the budget set due to COVID. This is currently projected on certain assumptions and these assumptions are being closely monitored during the year. Currently income is ahead of the initial assumptions but not yet at pre-Covid levels. Budget to cover this shortfall is held within 'Lost Sales, Fees & Charges Compensation' line.

County Planning, Minerals & Waste

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
321	125	+103	+32

Income is projected to be lower than the budget set due to COVID. This is currently projected on certain assumptions and these assumptions are being closely monitored during the year.

Currently we do not have enough data to change the assumptions when the budget was set. Budget to cover this shortfall is held within 'Lost Sales, Fees & Charges Compensation' line.

Historic Environment

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
54	100	+49	+91

Income is projected to be lower than the budget set due to COVID. This is currently projected on certain assumptions and these assumptions are being closely monitored during the year. Currently we do not have enough data to change the assumptions when the budget was set. Budget to cover this shortfall is held within 'Lost Sales, Fees & Charges Compensation' line.

Waste Management

Current Budget for 2021/22 £'000	Actual £'000	Outturn Forecast £'000	Outturn Forecast %
39,757	20,469	+300	+1

The waste budget is a large and complex budget and there are various potential pressures and underspends within it. Last financial year there were underspends due to an overall reduction in tonnage of waste being collected and overspends due to increased recycling credits and reduced trade waste income, and volumes are being closely monitored to see if and when they return to pre-Covid levels. In addition, there are new pressure due to increased costs for wood recycling and increased gate fees for In-Vessel Composting oversize disposal estimated to be in the region of £630K, which is currently significantly offset by the lower tonnages of wood waste we are collecting at our HRCs.

In Business Planning the waste service was allocated £638K to reflect the estimated impact of Covid but the majority of this will not be required for this specific purpose. However, this funding will instead be directed to help address the pressure created by the works required to address the Industrial Emissions Directive (IED) which requires the reduction of odour emissions from the Waterbeach facilities. This pressure was previously estimated to be £850K in this financial year, however the requirement to obtain planning consent will delay implementation of the works and move the majority of this budget pressure into next financial year.

As part of the annual post-year reconciliation of volumes and payments it has been identified that some of the street-sweeping waste and trade waste which passed through the waste transfer stations were incorrectly attributed to the Council and an adjustment needs to be made for previous years and there is also an impact on in-year expenditure to date (and hence also the forecast). The previous year's reconciliation amount of £460K and the in-year adjustment to the forecast, estimated to be £240K, has been transferred to waste reserves to contribute towards the revenue costs of the IED in 2022/23 and on this basis these adjustments are not shown in the forecast. This has been combined with the £850K identified above so that waste now has a £1.55M reserve to partially offset the revenue impacts of delivering the IED amendments to the Waterbeach facilities now largely expected to be in 2022/23.

Appendix 3 – Grant Income Analysis

The table below outlines the additional grant income, which is not built into base budgets.

Grant	Awarding Body	Expected Amount £'000
Grants as per Business Plan	Various	6,712
Adjustment to Waste PFI grant		+42
Non-material grants (+/- £30k)	N/A	0
Total Grants 2021/22		6,754

Appendix 4 – Virements and Budget Reconciliation

Budgets and movements	£'000	Notes
Budget as per Business Plan	64,313	
Centralisation of postage budgets	-40	
Non-material virements (+/- £30k)	-16	
Current Budget 2020/21	64,257	

Appendix 5 – Reserve Schedule

Fund Description	Balance at 31st March 2021 £'000	Movement within Year £'000	Balance at 31st October 2021 £'000	Yearend Forecast Balance £'000	Notes
Other Earmarked Funds					
Deflectograph Consortium	31	0	31	30	Partnership accounts, not solely CCC
Highways Searches	175	0	175	0	
On Street Parking	1,876	0	1,876	1,300	
Streetworks Permit scheme	44	0	44	0	
Highways Commuted Sums	1,376	(3)	1,373	900	
Streetlighting - LED replacement	48	(32)	16	0	
Flood Risk funding	20	0	20	0	
Real Time Passenger Information (RTPI)	216	0	216	150	
Waste - Recycle for Cambridge & Peterborough (RECAP)	61	0	61	30	Partnership accounts, not solely CCC Partnership accounts, not solely CCC
Travel to Work	197	0	197	180	
Steer- Travel Plan+	66	0	66	52	
Waste reserve	984	0	984	984	
Other earmarked reserves under £30k	89	18	107	0	
Sub total	5,184	(17)	5,167	3,626	
Capital Reserves					
Government Grants - Local Transport Plan	0	0	0	0	Account used for all of P&E
Other Government Grants	3,905	(396)	3,508	0	
Other Capital Funding	3,410	1,337	4,748	0	
Sub total	7,315	941	8,256	0	
TOTAL	12,499	923	13,423	3,626	

Appendix 6 – Capital Expenditure and Funding

Capital Expenditure 2021/22

Total Scheme Revised Budget £'000	Original 2021/22 Budget as per BP £'000	Scheme	Revised Budget for 2021/22 £'000	Actual Spend (October) £'000	Forecast Spend – Outturn (October) £'000	Forecast Variance – Outturn (October) £'000
		Integrated Transport				
0	200	Major Scheme Development & Delivery	0	0	0	0
318	0	- S106 Northstowe Bus Only Link	318	4	7	-311
208	0	- Stuntney Cycleway	177	16	177	0
1,085	882	Local Infrastructure Improvements	1,085	213	636	-449
101	0	- Minor improvements for accessibility and Rights of Way	97	12	101	4
		Safety Schemes				
500	0	- A1303 Swaffham Heath Road Crossroads	480	9	80	-400
844	594	- Safety schemes under £500K	844	280	844	0
620	345	Strategy and Scheme Development work	620	479	907	287
		Delivering the Transport Strategy Aims				
2,808	863	- Highway schemes	2,808	130	1,474	-1,334
		- Cycling schemes				
0	550	- Boxworth to A14 Cycle Route	0	0	0	0
0	500	- Hilton to Fenstanton Cycle Route	0	0	0	0
0	780	- Buckden to Hinchingsbrooke Cycle Route	0	0	0	0
0	272	- Dry Drayton to NMU	0	6	5	5
400	285	- Hardwick Path Widening	305	283	283	-22
982	760	- Bar Hill to Longstanton	30	17	30	0
1,000	800	- Giron to Oakington	704	357	582	-122
16	0	- Arbury Road	12	0	12	0
1,562	0	- Papworth to Cambourne	1,335	28	1,335	0
0	0	- Wood Green to Godmanchester	0	1	1	1
150	132	- Busway to Science Park	148	0	148	0
200	0	- Fenstanton to Busway	14	29	29	15
60	0	- NMU Cycling scheme - Washpit Road	57	59	59	2
0	0	- NMU Cycling scheme - Giron Upgrades	0	0	0	0
348	0	- NMU Cycling scheme - Longstanton Bridleway	316	251	310	-6
355	325	- Other Cycling schemes	355	24	68	-287
23	23	Air Quality Monitoring	23	1	23	0
25,000	1,000	A14	1,000	-1,000	1,000	0
		Operating the Network				
		Carriageway & Footway Maintenance incl Cycle Paths				
1,115	400	- Countywide Safety Fencing renewals	1,115	7	195	-920
1,249	1,142	- Countywide Retread programme	1,249	-55	1,249	0
481	481	- Countywide F'Way Slurry Seal programme	481	110	481	0
989	989	- Countywide Surface Dressing programme	989	0	314	-675
956	690	- Countywide Prep patching for Surface Dressing prog	956	108	956	0
709	357	- Whittlesey, Ramsey Road Nr Pondersbridge Cway	709	672	709	0
4,182	4,182	- Additional Surface Treatments	4,182	19	4,182	0
3,839	2,431	- Carriageway & Footway Maintenance schemes under £500k	3,848	1,346	3,360	-488
140	140	Rights of Way	140	62	175	35

Total Scheme Revised Budget £'000	Original 2021/22 Budget as per BP £'000	Scheme	Revised Budget for 2021/22 £'000	Actual Spend (October) £'000	Forecast Spend – Outturn (October) £'000	Forecast Variance – Outturn (October) £'000
		Bridge Strengthening				
900	568	- St Ives Flood Arches	900	39	294	-606
2,226	1,996	- Other	2,226	677	2,704	478
1,407	850	Traffic Signal Replacement	1,407	649	1,407	0
200	200	Smarter Travel Management - Int Highways Man Centre	200	69	200	0
165	165	Smarter Travel Management - Real Time Bus Information	165	26	165	0
		Highways & Transport				
		Highways Maintenance				
		£90m Highways Maintenance schemes				
839	0	- B1050 Willingham, Shelford Rd Prov.	0	-2	0	0
500	0	- B660 Holme, Long Drove C/way resurface/strengthen	638	745	745	107
900	0	- B1382 Prickwillow Pudney Hill Road Carriageway	900	761	900	0
550	0	- B198 Wisbech, Cromwell Road Carriageway	625	6	625	0
80,627	2,723	- Other	4,403	166	3,924	-479
		Pothole grant funding				
3,074	0	- Additional Surface Treatments	3,074	3,074	2,574	-500
3,770	0	- Other	3,767	642	3,701	-66
4,000	4,000	Footways	4,000	33	3,915	-85
0	0	Safer Roads Fund	10	2	10	0
		Project Delivery				
49,000	18	- Ely Crossing	58	-1,485	58	0
149,791	4,179	- Guided Busway	100	2	100	0
0	0	- Cambridge Cycling Infrastructure	0	0	0	0
1,975	0	- Fendon Road Roundabout	275	13	40	-235
350	0	- Ring Fort Path	308	14	40	-268
330	0	- Cherry Hinton Road	330	16	310	-20
1,200	0	- St Neots Northern Footway and Cycle Bridge	0	5	5	5
6,950	2,063	- Chesterton - Abbey Bridge	0	0	0	0
33,500	10,900	- King's Dyke	12,700	4,876	12,689	-11
1,098	0	- Emergency Active Fund	785	140	610	-175
2,589	0	- Lancaster Way	792	424	642	-150
150	0	- A14	0	111	0	0
3,971	4,877	- Wisbech Town Centre Access Study	1,883	1,567	1,883	0
158	0	- Spencer Drove, Soham	158	26	158	0
6,023	0	- March Future High St Fund	336	0	192	-144
8,522	0	- St Neots Future High St Fund	349	0	154	-195
		Transport Strategy and Network Development				
1,000	0	- Scheme Development for Highways Initiatives	437	10	13	-424
2,083	0	- Combined Authority Schemes	2,083	749	1,964	-119
280	0	- A505	143	2	143	0
6,795	0	- Wheatsheaf Crossroads	200	0	75	-125
		Planning, Growth & Environment				
6,634	3,188	- Waste Infrastructure	294	110	290	-4
12,000	0	- Waterbeach Waste Treatment Facilities	4,500	0	0	-4,500
680	0	- Northstowe Heritage Centre	519	46	519	0
		Climate Change & Energy Services				
1,000	0	- Energy Efficiency Fund	306	115	243	-63

Total Scheme Revised Budget £'000	Original 2021/22 Budget as per BP £'000	Scheme	Revised Budget for 2021/22 £'000	Actual Spend (October) £'000	Forecast Spend – Outturn (October) £'000	Forecast Variance – Outturn (October) £'000
8,998	8,835	- Swaffham Prior Community Heat Scheme	8,998	563	8,998	0
928	0	- Alconbury Civic Hub Solar Car Ports	583	-44	583	0
4,814	3,134	- St Ives Smart Energy Grid Demonstrator scheme	967	0	967	0
6,849	2,161	- Babraham Smart Energy Grid	1,409	-79	1,409	0
6,970	-	- Trumpington Smart Energy Grid	0	0	0	0
8,266	127	- Stanground Closed Landfill Energy Project	236	-10	0	-236
2,526	-	- Woodston Closed Landfill Energy Project	0	-8	0	0
24,444	22,781	- North Angle Solar Farm, Soham	21,150	297	21,150	0
635	550	- Fordham Renewable Energy Network Demonstrator	635	18	635	0
15,000	862	- Decarbonisation Fund	4,074	1,993	4,607	533
200	200	- Electric Vehicle chargers	200	0	200	0
500	500	- Oil Dependency Fund	500	0	500	0
300	300	- Climate Action Fund	300	0	300	0
157	0	- Cambridge Electric Vehicle Chargepoints	157	0	157	0
3,145	0	- School Ground Source Heat Pump Projects	3,224	22	3,224	0
45,890	14,937	Connecting Cambridgeshire	14,937	-85	14,821	-116
	483	Capitalisation of Interest	483	0	483	0
575,099	109,720		131,121	19,763	119,059	-12,062
	-25,237	Capital Programme variations	-25,237	0	-13,175	12,062
	84,483	Total including Capital Programme variations	105,884	19,763	105,884	0

The increase between the original and revised budget is partly due to the carry forward of funding from 2020/21, this is due to the re-phasing of schemes, which were reported as underspending at the end of the 2020/21 financial year. The phasing of a number of schemes have been reviewed since the published business plan and are now incorporated in the table above

The Capital Programme Board have recommended that services include a variation budget to account for likely slippage in the capital programme, as it is sometimes difficult to allocate this to individual schemes in advance. As forecast underspends start to be reported, these are offset with a forecast outturn for the variation budget, leading to a balanced outturn overall up to the point when slippage exceeds this budget. The allocations for these negative budget adjustments have been calculated and shown against the slippage forecast to date.

Appendix 7 – Commentary on Capital expenditure

- S106 Northstowe Bus Only Link

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
318	7	-311	0	-311	0	-311

Delays in seeking alternative construction procurement following high cost of original target price.

- Stuntney Cycleway

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
177	177	0	0	0	0	0

Target Cost for Southern alignment is circa £86,000, currently forecasting to be spent Jan/March 22, pending start of works date. Proposal is to allocate the remaining budget to scheme development, linking the new footway construction to both Ely to the West and Stuntney to the East.

- Local Infrastructure Improvements

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
1,085	636	-449	0	-449	0	-449

There are no projects which are individually material (over £100k), but there are a 46 LHI schemes which are to be delayed and carried forward to 22/23 (amounting to £449,842). Some of the project delays are on schemes which need to be safety audited, currently the turnaround is around 10-12 weeks, (usually 6-8weeks), prior to proceeding to formal consultation or target costing. Other delays to date have been due to approval times from parish councils. The delays have also been exacerbated by project team resources. For further information on specific schemes please refer to the LHI report appended to this document.

- A1303 Swaffham Heath Road Crossroads

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
480	80	-400	0	-400	0	-400

Construction isn't expected to begin until early 22/23 and is subject to ongoing land negotiation.

- Strategy and Scheme Development work

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
620	907	+287	+314	-27	+287	0

The Strategy & Scheme development budget is under pressure this year. There has not been much work forthcoming from the Combined Authority due to the change of Mayor revisiting their priorities and about what work they want CCC to do to assist the delivery of their programme.

There are also a number of areas of CCC work which the team are expected to deliver for which there is insufficient funding, this includes A428 Black Cat to Caxton Gibbet Examination which has to be delivered as it is part of CCC's statutory duty.

- Delivering the Transport Strategy Aims – Highway Schemes

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/pressure £'000	Breakdown of Variance : Rephasing £'000
2,808	1,474	-1,334	0	-1,334	0	-1,334

Slippage of £1.3m on Delivering the Strategy Transport Aims- Highway Schemes is due the funding allocation and programme not being agreed until September 2021, and together with the required involvement of the various district councils and the complexity of the projects this will mean that just under half the of expenditure will slip into next financial year. It is anticipated that agreement to next year's allocation and programme will be made earlier, so that this year's slipped schemes plus next year's full programme will be delivered and spent within year.

- Hardwick Path Widening

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/pressure £'000	Breakdown of Variance : Rephasing £'000
305	283	-22	-25	+3	-22	0

Project delivered under budget and as per programme of construction. Efficiencies brought about by an amended design and widening the footpath within the Highway Boundary instead of re-aligning the carriageway.

- Girton to Oakington Cycleway

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/pressure £'000	Breakdown of Variance : Rephasing £'000
704	582	-122	-204	+82	0	-122

Construction on Phase 1 construction complete expended HE monies, currently undertaking design of phase 2 (£106 monies) construction to commence in next financial year.

- Other Cycling Schemes

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/pressure £'000	Breakdown of Variance : Rephasing £'000
355	68	-287	0	-287	0	-287

Schemes that are to be funded by the Integrated transport block were agreed in September 21 and as a consequence those schemes with significant detail design and longer lead in times are now expected to be delivered in 2022/23.

- Countywide Safety Fencing renewals

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
1,115	195	-920	0	-920	0	-920

The construction phase of the A505/ M11 Duxford safety fencing renewals have been delayed due to design complexities and coordination with National Highways. The scheme is now expected to be delivered in 22/23.

- Countywide Surface Dressing programme

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
989	314	-675	0	-675	0	-675

As detailed within the 'Carriageway & Footway Maintenance' section, 3 schemes are being brought forward as they are the most deliverable schemes that can be accommodated at this stage in the financial year.

- Carriageway & Footway Maintenance schemes

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
3,848	4,502	-488	-48	-440	0	-488

With the current levels of predicted underspend and unallocated funding, the following three schemes are being brought forward from the published Capital Maintenance Programme

- o Brockly Road, Elsworth £180,000
- o Church Street, Guilden Morden £132,000
- o Balsham Road, Linton £168,000

These schemes are the most deliverable schemes that can be accommodated at this stage in the financial year.

- Bridge Strengthening

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
3,126	2,998	-128	0	-128	0	-128

Reactive Capital works Bridge repairs needs an extra £475k for minor repairs, so funding this year will be moved from the St Ives Flood Arches/ Town Bridge and North of Girton Bridge, both which have been delayed.

- £90m Highways Maintenance schemes

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
6,566	6,194	-372	+13	-385	0	-372

A net underspend is forecast this year mainly due to slippage of 2 main schemes:-

Littleport – Road space issues with Highways England / Suffolk network, 50% of the scheme will be carried out when the diversion route falls within Cambridgeshire (predicted at £452k spend in 2021/22 - £450k spend 2022/23).

Parson Drove/Murrow Bank (£390k) – Works to be programmed in 2022/23 to realise efficiencies by working alongside a 2022/23 Gull Road scheme.

- Pothole grant funding

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
6,841	6,275	-566	0	-566	0	-566

Due to delays in the surface treatment programme and the a reduced window for delivery during the winter months, leading to an underspend. Time taken to produce target costs may mean that some schemes may not be achievable this year, which may lead to some schemes in this programme being delivered in the next financial year attributing to this variance.

- Fendon Road Roundabout

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
275	40	-235	-115	-120	-235	0

Expenditure has been lower than anticipated during 21/22 as remedial work costs to the roundabout were lower than expected. The remaining monies will go back to the original South Area Corridor S106 pot.

- Ring Fort Path

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
308	40	-268	+18	-286	0	-268

Due to ongoing land acquisition negotiations the scheme is not likely to be in a position to start on-site during 21/22. The expected expenditure for the remainder of 21/22 is a reflection of land purchase costs and legal fees.

- Emergency Active Fund

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
785	610	-175	0	-175	0	-175

Following preliminary development of the original 53 schemes, an extended consultation period during Autumn 2021, analysis of the data by Business Intelligence Unit (currently underway), scheme detailed design, road safety audit and traffic management complexities, plus engagement with the Greater Cambridge Partnership over schemes that formed part of the City Access strategy now being taken forward by the GCP, only some simple and cycle parking projects are programmed to be delivered by end March 2022, with the more complex schemes programmed for delivery from April to August 2022.

- Lancaster Way

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
792	642	-150	-120	-30	-150	0

There is an expectation that scheme will now underspend against the allocation funding. This scheme is funded by the Combined Authority, so will mean a reduction in the reimbursement claimed.

- March Future High Street Fund

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
336	192	-144	0	-144	0	-144

Design costs which were factored into this year's budget are being picked up directly by Fenland District Council, so has reduced the forecast expenditure for this year.

- St Neots Future High Street Fund

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
349	154	-195	0	-195	0	-195

Design costs which were factored into this year's budget are being picked up directly by Huntingdonshire District Council, so has reduced the forecast expenditure for this year.

- Scheme Development for Highway Initiatives

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
437	13	-424	0	-424	0	-424

Funding was allocated to enable scheme development for new schemes, however this year no new schemes have been identified that require scheme development work. It is therefore expected that this funding would roll forward into next year.

- Waterbeach Waste Treatment Facilities

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
4,500	0	-4,500	0	-4,500	0	-4,500

A new scheme has been placed into the capital programme to take account of amendments to the Waterbeach waste treatment facilities following changes to the Industrial Emissions Directive to reduce emissions to levels which are able to meet the sector specific Best Available Technique conclusions (BATc) and comply with new Environmental Permit conditions issued by the Environment Agency. This work is not now expected to begin until 2022/23.

- Energy Efficiency Fund

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
306	245	-61	-61	0	0	-61

8 LED lighting projects completed so far and 6 more currently in progress or being planned. 5 more projects are in doubt due to potential asbestos, awaiting survey results and costs to remove asbestos. This means actual spend could increase compared to forecast (due to asbestos removal) or decrease (if we decide not to proceed because costs are too high).

- Decarbonisation Fund

Revised Budget for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Variance (October) £'000	Variance Last Month (September) £'000	Movement £'000	Breakdown of Variance: Underspend/ pressure £'000	Breakdown of Variance : Rephasing £'000
4,074	4,607	+533	+5	0	0	+533

20 low carbon heating projects currently underway, 1 of which is now completed.

Capital Funding

Original 2021/22 Funding Allocation as per BP £'000	Source of Funding	Revised Funding for 2021/22 £'000	Forecast Spend - Outturn (October) £'000	Forecast Funding Variance - Outturn (October) £'000
13,873	Local Transport Plan	13,599	13,599	0
4,182	Other DfT Grant funding	11,808	11,482	-326
16,426	Other Grants	18,313	17,826	-487
8,437	Developer Contributions	3,929	2,473	-1,456
48,289	Prudential Borrowing	59,615	50,248	-9,367
18,030	Other Contributions	23,374	22,948	-426
109,237		130,638	118,576	-12,062
-12,254	Capital Programme variations	-24,300	-12,238	12,062
96,983	Total including Capital Programme variations	106,338	106,338	0

The increase between the original and revised budget is partly due to the carry forward of funding from 2020/21, this is due to the re-phasing of schemes, which were reported as underspending at the end of the 2020/21 financial year. The phasing of a number of schemes have been reviewed since the published business plan.

Funding	Amount (£m)	Reason for Change
New funding/Rephasing (DfT Grants)	3.48	Roll forward of unused pothole grant (£2.695m). Roll forward of Emergency Active travel fund grant (£0.785m)
New funding/Rephasing (Specific Grants)	3.13	Roll forward of Highways England funding for A14 cycling schemes (£0.991m). Roll forward of grant for Northstowe Heritage centre (£0.519m). Roll forward of grant for School Ground Source Heat Pump Projects (£1.88m) Roll forward of CPCA funding for Lancaster Way (£0.642m) Roll forward and rephasing Wisbech Town Centre Access scheme (-£1.055m) CPCA funding for A505 scheme (£0.143m).
Additional Funding / Revised Phasing (Section 106 & CIL)	-4.79	Developer contributions to be used for a number of schemes. Northstowe Bus link (£0.128m) Highway development work (£0.508m). Rephasing Bar Hill to Longstanton cycleway (-£0.730m). Rephasing Girton to Oakington cycleway (-£0.102m). Rephasing of Signals work (£0.557m). Rephasing of Waste scheme (-£0.117m). Rephasing of Guided Busway (-£4.079m). Rephasing of Fendon Road Roundabout (£0.275m). Rephasing of Ring Fort path (£0.308m). Rephasing of Cherry Hinton Road cycleway (£0.330m). Rephasing Chesterton Abbey Bridge (-£2.063m). Repahsing Lancaster Way (£0.150m).

Funding	Amount (£m)	Reason for Change
Additional funding / Revised Phasing (Other Contributions)	5.59	Strategy & scheme development work (£0.149m). Deletion of A14 cycling schemes which are part of phase 2 bid (-£1.830m). Carriageway & Footway Maintenance (£0.420m). Pothole funding (£4.000m). Rephasing King's Dyke (£0.611m). Combined Authority funding (£2.072m) Spencer Drove, Soham (£0.158m)
Additional Funding / Revised Phasing (Prudential borrowing)	14.01	Deletion of A14 cycling schemes which are part of phase 2 bid (-£0.125m). Rephasing of Highways Maintenance funding (£8.056m). Rephasing of Waste schemes (-£2.777m). Rephasing of Energy schemes (£7.19m). Rephasing King's Dyke (£1.189m). Rephasing Scheme development for Highway Initiatives.

Key to RAG ratings

RAG status	Description
RED	Not delivered within the target completion date (financial year)
AMBER	Highlighted concerns regarding delivery by completion date
GREEN	On target to be delivered by completion date

Update as at 01.10.2021

Cambridge City Works Programme

Carried Forward from 2018/19

Total Local Highway Improvement (LHI)_Schemes 27
 Total Completed 26
 Total Outstanding 1

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/19 completion date)	Project Update and any Issues or Variance Explanation
Cllr Richard Howitt 30CPX02296	Petersfield	Great Northern Road	Civils - Zebra crossing	RED	Road now adopted. NOI consultation starts 03/08. A number of objections received which are currently being discussed and worked through with the local member. Some pressure to relocate the zebra from proposed location despite this being the only available option. This is further delaying the scheme as members now wish to revisit this, although ruled out via safety audit already.

Carried Forward from 2020/21

Total LHI Schemes 24
 Total Completed 23
 Total Outstanding 1

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/21 completion date)	Project Update and any Issues or Variance Explanation
Cllr Beckett	Queen Edith	Cavendish Avenue	Raised Features - Installation of speed cushions along Cavendish Avenue to reduce vehicle speeds.	RED	Scheme now with Policy & Regulation team for formal TRO.

Current Schemes Forward for 2021/22

Total LHI Schemes 20
 Total Completed 0
 Total Outstanding 20

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
Richard Howitt	Petersfield	Cambridge Place	Parking restrictions - Extend loading restriction into Cambridge Place though the narrow section. Add Diag 816 No Through Road sign.	GREEN	Informal consultation complete. Next stage formal consultation for TRO. This will be undertaken during September. This has now been delayed by P+R team and will run to 19/11.

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
Alex Bulat	Abbey	Occupation Road	Parking restrictions - Yellow lining to only allow parking on one side of the road to allow access for emergency vehicles.	GREEN	Informal consultation complete. Next stage formal consultation for TRO. This will be undertaken during September. This has now been delayed by P+R team and will run to 19/11.
Richard Howitt	Petersfield	Union road	Signs / Lines - Replace existing DYL waiting restriction with "School Keep Clear" marking with associated amendment to existing traffic order to run the length of school accesses. Refresh existing DYL markings on approaches, add 20 roundels and SLOW markings.	GREEN	Design approved by local member. Scheme has been priced and order raised. Work to be delivered during Oct half term.
Alex Bulat	Abbey	The Homing's	Street lights - Exact amount of lights to be determined upon review and consultation, current allowance for 6 no.	GREEN	Design approved. Now with street lighting team to progress.
Elisa Meschini	Kings Hedges	Cameron Road	Raised features - Installation of cushions to help reduce vehicle speeds in the vicinity of the Ship Pub.	AMBER	Scheme currently submitted and awaiting Road Safety Audit. Next stage once RSA received is formal consultation. Amber due to outstanding activities including formal consultation and pricing before the scheme can be installed on site.
Alex Beckett	Queen Edith's	Hills Road	Parking Restrictions - Double yellow lines for length of Hills Road access road - from 321 - 355	GREEN	Informal consultation complete. Next stage formal consultation for TRO. This will be undertaken during September. This has now been delayed by P+R team and will run to 19/11.
Catherine Rae	Castle	Street Lights - Various	Street Lights - 2 no locations around the ward (Garden Walk / Sherlock Road) which currently have significant areas of unlit path.	GREEN	Design approved. Now with street lighting team to progress.
Catherine Rae	Castle	Huntingdon Road	Signs / MVAS - Warning signs in advance of zebra crossing and MVAS unit.	GREEN	Order raised. Currently waiting on start date from contractor.
Neil Shailer	Romsey	Coldhams Ln	MVAS unit.	GREEN	To be tied in with countywide MVAS procurement package.
Gerri Bird	Chesterton	Fallowfield / May Way / Orchard Avenue	Street lights - Various locations around Chesterton ward to improve lighting in existing dark spots.	GREEN	Design approved. Now with street lighting team to progress.
Richard Howitt	Petersfield	Saxon Street	Access restriction - Provide diagram 619 with sub plate "Except for Access" with relevant legal order. Signs are not legally required to be lit as within a 20mph zone but should be considered as the signs might be very hard to distinguish in the dark.	GREEN	Informal consultation with residents complete. TRO to follow on once ETRO schemes in area have been decided on later this financial year (Nov committee).
Catherine Rae	Castle	Albert St	Civils - New surface water drainage system, and improvements to the entrance of Albert St off Chesterton Road including imprint paving, new signs and new lining.	GREEN	Design complete. Submitted for pricing WC 01/11
Elisa Meschini	Kings Hedges	Green End Road	Parking restrictions - yellow lining to both sides of the road to allow access for vehicles and increase visibility.	GREEN	Informal consultation complete. Next stage formal consultation for TRO. This will be undertaken during September. This has now been delayed by P+R team and will run to 19/11.
Bryony Goodliffe	Romsey	Birdwood Rd	Raised Features - Speed cushions	AMBER	Next stage is formal consultation. Amber due to outstanding activities including formal consultation and pricing before the scheme can be installed on site.
Alex Bulat	Abbey	Riverside Bridge	Civils - Relocation of existing bollards and signs/lines to make it a clearer route for cyclists and pedestrians.	GREEN	Submitted for pricing.
Nick Gay	Market	Green Street	Signs / lines - change to NMU route between certain hours of the day to create a	GREEN	Consulting with GCP, City Council, Policy and Regulation and Parking services regarding proposal and

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
			pedestrian zone for majority of hours during day		enforcement. Awaiting responses to queries before proceeding with informal consultation.
Gerri Bird	Chesterton	Chestnut Grove	Parking restrictions - DYL waiting restriction at junction	GREEN	Informal consultation complete. Next stage formal consultation for TRO. This will be undertaken during September. This has now been delayed by P+R team and will run to 19/11.
Neil Shailer	Romsey	Coldhams Ln 256 - 258	Civils - Installation of footpath gullies and resurfacing of footpath to remove standing water.	GREEN	Design work complete. Needs reviewing internally before being sent to local member for comment.
Bryony Goodliffe	Cherry Hinton	Fishers Lane	Parking restrictions - Double Yellow Lines.	GREEN	Informal consultation complete. Next stage formal consultation for TRO. This will be undertaken during September. This has now been delayed by P+R team and will run to 19/11.
Elisa Meschini	Kings Hedges	Nuffield Road	MVAS / Signs / Lines - 20mph repeater and road markings as needed	GREEN	Signing and lining work complete. MVAS to be tied into countywide package.

Huntingdonshire Works Programme

Carried Forward from 2019/20

Total Local Highway Improvement (LHI) Schemes 21
 Total Completed 19
 Total Outstanding 2

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/20 completion date)	Project Update and any Issues or Variance Explanation
Cllr Bywater	Folkesworth & Washingley	Village Area	7.5t Weight Limit	RED	Project's proposal got altered. Weight limit + village gateways to be implemented. Request to advertise N.O.I sent to P&R on 22/09/2021. TC request to be sent w/c 1st November.
Cllr Gardener	Winwick	B660	30mph speed limit	RED	Awaiting confirmation from Parish/ Community on their increased contribution prior to raising works order. Application for CIL funding sent. Decision expected in October/ November 2021.

Carried Forward from 2020/21

Total LHI Schemes 25
 Total Completed 17
 Total Outstanding 8

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/21 completion date)	Project Update and any Issues or Variance Explanation
Cllr Criswell	Woodhurst	Wheatsheaf Rd & Church Street	Provision of 40mph buffer zones	RED	Works completed except centre line marking. Hydroblasting to be used to remove existing centre line. Once done new centre line marking to be painted.
Cllr Bywater	Sawtry	Gidding Road	Installation of pedestrian crossing	RED	Awaiting BBLP's street lighting design. Expected by end of October. Once received, RSA 1&2 to be requested.
Cllr West	Great Paxton	High Street	Priority narrowing's	RED	Initial scope turned out to be unfeasible. PC agreed to provision of a solar powered MVAS unit. Works Order for MVAS unit has been raised on 19/10/21. Posts locations to be agreed on with PC.
Cllr Gardener	Catworth	Church Road	New footway leading up to the bus stop	RED	Reduced scope agreed with PC due to budget constraints. Works Order raised. Works to be carried out end of October/ early November.
Cllr Rogers	Abbots Ripton	The main roads through and into the village	Heavy Commercial Vehicles (HCV) survey	RED	Survey carried out on 28th September. Analysis received on 13/10/21. Results to be shared with PC w/c 25/10/2021.
Cllr Gardener	Winwick	B660, Old Weston Road	Provision of a Mobile Vehicle Activated Sign (MVAS)	RED	Tied in with 19/20 bid. Awaiting PC's confirmation regarding their contribution.
Cllr Downes	Brampton	The Green, Brampton	Installation of pedestrian crossing	RED	CCC Officers met with PC to agree on the crossing's location. Officer to send request for RS comments. Street lighting design to be requested before end of October.
Cllr Fuller	St Ives	Footpath crossing Erica Road	Provision of crossing point and installation of knee-rail fence	RED	Request for street lighting design sent to BB. RSA 1&2 and TC requested on 17.08.21. Still awaiting HDC's approval regarding land take and adoption. Unable to proceed without approval. Chasing correspondence sent. Still no approval. TRO process to follow.

Current Schemes Forward for 2021/22

Total LHI Schemes 29
 Total Completed 0
 Total Outstanding 29

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
Ian Gardener	Upton and Coppingford PC	Upton Village, Upton	Reduction in the speed limit from 30mph to 20mph with 30mph buffer limits.	GREEN	Notice of Intent (NOI) advertised on 01/09/21. TC requested w/c 25th October.
Simon Bywater	Glatton	B660 (Infield Road) Sawtry Road	Install 1 no. MVAS unit to assist in encouraging greater compliance with the speed limit.	GREEN	Quotation request for power supply disconnection to VAS post sent to UKPN on 21/09/21. Post and NAL socket installation could not be completed due to site constraints (concrete pad at chosen location) and so alternative location to be found and agreed on.
Douglas Dew	MD Community Roadwatch	Sawtry Way (B1090) Mere Way	Reduce speeds (implement changes to the current speed limit) as per feasibility study.	AMBER	Ongoing discussions with Applicant regarding CCC's stance. Agreement reached on 15/10/2021. Detailed design to follow. Applicant has requested extra work on Mere Way
Steve Criswell	Woodhurst	Woodhusrt, South Street & Church Street	Supply 1 no. MVAS unit and install two new posts. Lighting columns to be utilised as additional mounting locations.	GREEN	Revised plans sent to PC for their final approval. Comments received on 17/09/21. As final approval received, Works Order to be raised w/c 1st November 2021.
Steve Corney	Upwood and the Raveleys PC	Upwood and the Raveleys Parish	Supply 1 MVAS unit and agree on 5 mounting locations (new posts and lighting columns).	GREEN	PC approved plans. Works Order raised. Programme dates to be confirmed.
Jonas King	Huntingdon Town Council	B1514 / Hartford Main Street	Install an informal pedestrian crossing within the vicinity of the bus stop positioned along B1514, Hartford.	RED	Speed survey results received. In detailed design. RED as road safety audit and consultation still required. Likely to be difficult to deliver on site before year end.
Ian Gardener	Kimbolton and Stonely	B645 / Tillbrook Road	Supply 2 no. MVAS units and install mounting posts to reduce speed on B645 through the village. The above to be implemented on the proviso that PC's contribution is min. 20% of the total cost (not 10%).	GREEN	Preliminary plans sent to PC for review and approval. Officer met with PC on site. PC's approval received on 21st September. TC request sent and received. Works order to be raised w/c 25th October.
Adela Costello	Ramsey	Wood Lane, Ramsey (B1096)	Construct a new footway from the village to the 1940's Camp to aid in pedestrian safety along a busy road.	RED	In pre-lim design. RED as Road Safety Audit still required. Likely to be difficult to deliver on site before year end.
Simon Bywater	Stilton PC	North street, Stilton (North end) B1043 Junction	Install 40mph buffer zone as per feasibility study.	GREEN	Detailed design completed. To be sent for PC's approval w/c 1st November.
Ian Gardener	Tilbrook PC	Station Road, Tilbrook	Supply 1 no. MVAS unit and install two posts to reduce speeds in this narrow roadand improve pedestrian safety.	GREEN	Works Order raised. Awaiting programme dates.
Douglas Dew	Houghton and Wyton	Mill St	Install additional information signs. Level and harden verge used for parking with planings.	AMBER	In preliminary design.
Stephen Ferguson	Great Gransden	Ladies Hill, Meadow Road Middle Street	Priority give way features on Ladies Hill and Middle Street to aid in speed reduction and increase pedestrians' safety.	RED	In detailed design. Highlighted RED due to lead in times for safety audits. May be difficult to complete on the ground before year end.
Ian Gardener	Old Weston	B660 / Main Street (Old Weston)	Install village gateways and 40mph buffer zones at the entrances to the village. Red coloured surfacing along B660 at the existing 30mph speed limit.	GREEN	Detailed design completed and sent for PC's approval. Awaiting response.
Simon Bywater	Sawtry PC	The Old Great North Road, Sawtry (Opp Straight Drove)	Install "Pedestrian Crossing" warning signs, SLOW markings and cut back vegetation.	GREEN	Site visited in early August. Design to be completed by mid-November.
Simon Bywater	Sibson-cum-Stibbington PC	Old Great North Road, Stibbington	Introduce parking restrictions in a form of double yellow lines.	GREEN	Proposed plans sent for PC's approval. Next stage TRO for parking restrictions.
Stephen Ferguson	Abbotsley	B1046, Abbotsley	Install 1 no. MVAS unit and mounting posts to reduce speed on B1046 through the village.	GREEN	Prelim plans completed. Plans sent to PC for approval. Site meeting request sent. Awaiting confirmation.

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
Ian Gardener	Bythorn & Keyston	Thrapston Road	Install MVAS and gateways on Thrapston Road to calm traffic and reduce speeds through Bythorn Village.	GREEN	Prelim plans completed. Plans sent to PC for approval. Site meeting took place. Revised TC requested following on from PC's amendments.
Graham Wilson	Godmachester	East side of London Eoad, Godmanchester	Install parking restrictions in a form of double yellow lines in pre-agreed locations along London Rd.	GREEN	Site visited in early August. Detailed design completed. To be sent for PC approval w/c 1st November.
Ian Gardener	Great & Little Gidding	Mill Road (between Gt Gidding and Little Gidding) Luddington Road (towards Luddington Village)	Install 40mph buffer zones on roads leading to Great Gidding village. This will aim to reduce traffic speeds at approaches to the village.	GREEN	Detailed design completed. To be sent for PC's approval w/c 1st November.
Ian Gardener	Perry	Chichester Way, Perry	Amend the TRO to change the current waiting time to a max 30min.	GREEN	In preliminary design. Existing restrictions (TRO) to be confirmed by the end of September. Detailed design to follow and to be completed by end of November.
Douglas Dew	Hemingford Grey	Hemingford Grey Centre	Proposed 20mph speed limit along various roads across the village.	AMBER	In the process of collecting speed data. Speed data reviewed. Further comments from Road Safety Team required. Highlighted issues with CCC's 20mph policy compliance to parish.
Keith Prentice	Little Paxton	Great North Road from A1 South (In front of co-op foodstore)	Install parking restrictions in a form of double yellow lines to tackle inconsiderate parking issues.	GREEN	Detailed design to be completed by end of November.
Steve Criswell	Bluntisham	Colne Road, Bluntisham	Improve existing pedestrian Zebra crossing at Colne Road by making it more conspicuous.	GREEN	Zebrite unit installed. PC want to proceed with guardrail installation and footway widening. TC requested on 24/09/21. TC received and to be reviewed w/c 25th October.
Stephen Ferguson	Great Paxton	B1043 from Harley Ind Estate, Paxton Hill to High St, Great Paxton	Install 40mph buffer zones on the approach to village from Harley Industrial Estate, Paxton Hill to High Street to lower speeds before entry to the current 30mph speed restriction.	GREEN	Site visit complete. Detailed design to follow and to be completed by end of November.
Douglas Dew	Fenstanton	8 - 30 Chequer Street, Fenstanton	To install new hard surface (to act as parking bays) and knee high fence segregating the latter from the footpath. PC's contribution insufficient. Clarification on increased contribution received.	RED	Site meeting took place with PC on 2nd August. Ongoing discussion regarding scheme's proposed design. Further site visit and meeting with PC, discussed outcome of prelim design and costs implications. RED as road safety audit still outstanding.
Ian Gardener	Leighton Bromswold	Sheep St / Staunch Hill	Supply 1 no. MVAS unit and install mounting posts to reduce speed on Sheep St and Staunch Hill entry point to reduce speeds and improve pedestrians' safety.	GREEN	Preliminary plans sent to PC for review and approval. Officer met with PC on site. Still awaiting PC's approval. PC to meet on 03/11/21 and advise CCC Officers accordingly.
Steve Corney	Abbots Ripton	B1090 and C115	Existing verge widening (to be used in absence of footpath) to link Home Farm Close with school, shop and church.	AMBER	Liaison with structures team with regard to proposed design. An application for Watercourse Consent via Flood and Water Team to be sent.
Simon Bywater	Elton	B671 "Overend" Elton	Initial proposal was for a pedestrian crossing point between Black Horse PH car park and the centre of the village. Installation of a table top. Two of the Local Members scored the proposal based on table top only. PC's contribution insufficient. PC confirmed their increased contribution at £6507 instead of £5299.67. This will not resolve the issue.	RED	Revised scheme agreed with PC in principal on 10/09/21. Detailed design to be carried out end of October/ once agreement reached on scope. The revised scheme also needs to be recosted. PC will then be required to approve the revised cost.

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
Ian Bates	Hilton	B1040 through Hilton	24 hour weight limit TRO to improve safety, reduce noise and pollution, and to prevent further damage from HGVs travelling through narrow roads within the village.	AMBER	Initial comments received from police force. Dependant on P&R/Member review of current HGV policy. P&R in agreement with proposal. Plans to be sent to P&R w/c 25/10/21. Amber due to formal consultation process required before installation and likelihood of objections.

Fenland Works Programme

Carried Forward from 2019/20

Total Local Highway Improvement (LHI) Schemes 14
 Total Completed 13
 Total Outstanding 1

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/20 completion date)	Project Update and any Issues or Variance Explanation
Cllr Connor / Cllr Costello	Pondersbridge	B1040 (Ramsey Road, Herne Road) & Oilmills Road	Traffic calming	RED	Works completed on site, but road safety audit has highlighted some required remedial action. Revised design sent to PC / County Cllrs end of July for comment and review. Public meeting 27/09 with local stakeholders, comments shared, waiting on feedback from Cllr Connor.

Carried Forward from 2020/21

Total LHI Schemes 10
 Total Completed 7
 Total Outstanding 3

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/21 completion date)	Project Update and any Issues or Variance Explanation
Cllr Tierney	Wisbech	South Brink	Traffic Calming	RED	Draft design complete. Awaiting Member response, member has been chased by CCC Officer. Sent to safety audit 20/10.
Cllr King	Leverington	Sutton Road/Leverington Common	Speed limit reduction	RED	Cost estimate over budget. Design de-scoped in liaison with parish. Re-submitted for pricing 20/10.
Cllr King	Wisbech	North Brink	New one way	RED	Design proposal has been sent to Wisbech Town Council for approval. Drainage survey ordered to assist with detailed design. Investigating requests from applicant re non-standard highway street furniture. Needs Road Safety Audit. Issues with Milestone procuring drainage survey escalated.

Current Schemes for 2021/22

Total LHI Schemes 10
 Total Completed 0
 Total Outstanding 10

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
	Wisbech	Tinkers Drove	Install speed cushions throught the length	AMBER	Amber due to outstanding milestones prior to delivery on site including road safety audit, formal consultation and pricing. Sent for Road Safety Audit 30/09.
	March	Creek Road / Estover Road	Footway widening / signing & lining	GREEN	Site visit complete. Design underway.
	Wisbech	New Drove / Leach Close	DYLs at junction	GREEN	Objections to TRO received. Delegated decision 29/10.

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
	Whittlesey	Various (20mph)	20mph & associated traffic calming	AMBER	In detailed design. Survey results indicate can proceed with 20mph zones. Awaiting on approval from Town Council before proceeding to formal consultation.
	Whittlesey	Various (DYLs)	DYLs at junctions	GREEN	Design approved. Town council to informally consult.
	Doddington	High Street	Adjust kerbing & resurface footway	GREEN	Site visit complete. Design underway.
	Gorefield	High Road	Footway resurfacing	GREEN	Site visit complete. Design underway.
	Wimblington	Fullers Lane / Meadow Way	Extend existing 7.5T weight limit (signing)	GREEN	Working on detailed design, discussions undertaken with street lighting.
	Wisbech St Mary	High Road	30mph extension and traffic calming	RED	RED due to outstanding milestones prior to delivery on site including road safety audit, formal consultation and pricing. Submitting to PC for review WC 01/11.
	Parson Drove	Sealey's Lane	New footway construction	GREEN	Site visit complete. Design underway.

East Works Programme

Carried Forward from 2020/21

Total LHI Schemes 13
Total Completed 9
Total Outstanding 4

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/21 completion date)	Project Update and any Issues or Variance Explanation
Cllr Hunt	Wilburton	High Street	Reduce vehicle speeds	RED	Scheme to be tied in with 2021/22 LHI
Cllr Shuter	Brinkley	Carlton Road	Buffer zone, speed cushions	RED	Scheme sent to Road Safety Audit following amendments requested by the applicant.
Cllr Shuter	Westley Waterless	Brinkley Road	Traffic calming	RED	Cost received for work from contractor. Adjusting design prior to raising works order.
Cllr Dupre	Witchford	Main Street	Footway widening	RED	In costing phase with contractor. Overdue. Costs being queried by CCC.

Current Schemes for 2021/22

Total LHI Schemes 10
Total Completed 0
Total Outstanding 10

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
Cllr J Schumann	Fordham	Carter Street	Raised table and speed cushions	RED	In detailed design, site visits complete. RED due to outstanding milestones prior to delivery on site including road safety audit, formal consultation and pricing. Next stage safety audit WC 01/11.
Cllr Whelan / Cllr Dupre	Little Downham	B1411	Solar studs	AMBER	Waiting on footpath resurfacing before progressing with installation of solar studs. Progression dependent on third party. Scheme designed.
Cllr Dupre	Witchford	Main Street	Pedestrian crossing near school	RED	Meeting held with Parish Council, they would like a <u>Zebra</u> crossing to be installed (not stated at feasibility). Vehicle and Pedestrian Surveys are required - scheme on hold until children return to school in September. RED due to late request from PC to change type of scheme and outstanding milestones prior to delivery on site including road safety audit, formal consultation, and pricing. Surveys complete. Design underway.
Cllr Goldsack	Soham	Northfield Road	Warning signs & improvements	GREEN	Sent to applicant 26/10 for approval.
Cllr J Schumann	Burwell	Ness Rd / Swaffham Rd / Newmarket Rd	40mph buffer zones	GREEN	Working on detailed design drawings. Next stage TRO.
Cllr D Schumann	Stretham	Newmarket Rd	40mph buffer zone & priority give way	AMBER	Design complete. Waiting on traffic surveys before sharing with PC for comment and review. Road Safety Audit required.
Cllr D Schumann	Haddenham	The Rampart / Duck Ln / High St / Camping Cl	20mph limit with traffic calming	RED	In preliminary design. Awaiting speed survey data. RED due to road safety audit and formal consultation still outstanding. Plans to PC for approval WC 08/11.

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
Cllr D Schumann	Wilburton	Stretham Rd	30mph speed limit	GREEN	Tied in with 20/21 LHI. Designed and with PC for approval.
Cllr Dupre	Coveney	Jerusalem Drove	Gateway with signing & lining	GREEN	Order raised. Waiting on delivery date.
Cllr Sharp	Brinkley	Brinkley Rd / Six Mile Bottom / High St	40mph buffer zone	AMBER	Design work underway. Next stage TRO. Sending to PC for approval WC 08/11.

South Cambridgeshire Works Programme

Carried Forward from 2020/21

Total LHI Schemes 18
Total Completed 17
Total Outstanding 1

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/21 completion date)	Project Update and any Issues or Variance Explanation
Cllr Atkins	Hardwick	Cambridge Road	Civils - Installation of priority give way build outs along Cambridge Rd.	RED	Reviewing revised cost from contractor. Some issues need resolving around the upgrading of the existing path running alongside the road. Works order to be raised WC 01/11

Current Schemes for 2021/22

Total LHI Schemes 17
Total Completed 2
Total Outstanding 15

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
Ros Hathorn	Histon & Impington	Various - centre of village	Civils / Raised feature / Parking restrictions - High St/The Green change alignment of kerbs to narrow junction & imprint block paving pattern to highlight pedestrian desire line. Brook Close use existing desire line & install flat top hump 5m inset into junction. DYL waiting restrictions on Home Close, disabled parking spaces and refresh lining as required. Additional cycle stands are allowed for, exact locations to be confirmed.	RED	Design work complete. Next stage informal consultation with parish. Highlighted RED due to remaining work needed to deliver on site by year end, including formal consultation, road safety audit, and pricing. Parish have still not responded, have been chased.
Maria King / Brian Milnes	Babraham	High St	Raised Features / Speed Limit - Install one single & four pairs of speed cushions along High Street. Single one to go next to existing give way feature. Install a new 20mph zone along High Street from the existing 30mph limit to the pub, moving the 30mph limit out of the village to where the existing cycle path ends.	AMBER	Parish have approved proposals. Scheme now in for Safety Audit - 19/08. Highlighted amber due to remaining work needed to deliver on site by year end, including formal consultation, road safety audit, and pricing.
Mandy Smith	Caxton	Village Wide	Civil - Gateway features at village entry's and MVAS post.	GREEN	Parish have approved designs. Currently waiting on TRO being advertised.
Susan Van De Ven	Whaddon	Whaddon Gap - Just past Barracks entrance	Speed Limit / Civils - Installation of new 40mph limit and 2 no central islands.	AMBER	Parish have approved the design. Now submitted for Road Safety Audit. Highlighted amber due to remaining work needed to deliver on site by year end, including road safety audit and pricing. Work can't take place during December due to it being on an A Road.
Michael Atkins	Barton	Village Wide	Speed limit - Additional lining/soft traffic calming in the 50mph limit area south of Barton. 40mph buffer zone on Haslingfield Rd. Comberton Road existing derestricted length sub 600m so infill whole length to 40mph. Dragons teeth and roundels on Wimpole Rd, Haslingfield Rd, Comberton Rd approaches to Barton. New pedestrian	GREEN	Parish have approved, including revised costs as they have asked for additional work. Road safety audit complete. To be submitted for pricing WC 08/11.

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
			crossing for access to recreation ground on Wimpole Road by extending footway on Haslingfield Rd south		
Neil Gough	Cottenham	Oakington Road	Civils / Speed Limit - Introduce a 40 mph buffer combined with a chicane feature, with 500mm drainage channel. Install 2 No new MVAS sockets, remark the 30mph roundel plus red surfacing and dragons teeth.	RED	Following feedback from parish and local residents, redesign sent to parish for approval. Highlighted RED due to remaining work needed to deliver on site by year end, including road safety audit, pricing and if possible work needs to be tied in with developer led footpath. Local member aware.
Maria King / Brian Milnes	Newton	Various - centre of village	Parking restrictions - Double yellow lines to prevent vehicles parking too close to 5 way junction in centre of village and limiting visibility.	GREEN	Parish have approved proposals. TRO consultation review underway.
Michael Atkins	Grantchester	Grantchester Road	Civils / Parking restrictions - Install a new give way feature around 20 metres west of farm access. Install double yellow lines on northern side of Grantchester Road from lay-by to point where it meets existing on southern side. Move 30mph east by around 20m. Install dragons teeth and 30mph roundel at new 30mph location, along with a village gateway feature on the inbound lane (in the verge).	GREEN	Parish have approved. Now in for Road Safety Audit - 19/08.
Mandy Smith	Graveley	Offord Road	Speed limit - Install a new 40mph buffer zone on top of existing 30mph speed limit on Offord Road. To accompany the buffer zone, install chevrons on the right hand bend to highlight it should be navigated at slow speed. Install a 'SLOW' road marking at existing warning sign and dragon's teeth and roundels at the 30/40 terminal signs.	GREEN	In for pricing. Waiting on revised cost from contractor.
Mark Howell	Bourn	Fox Road / Gills Hill / Alms Hill	Raised Features - Install two pairs of bolt down speed cushions at a height of 65mm on the down hill section of Alms Hills from Caxton Road. Includes patching existing road beforehand under road closure.	AMBER	Parish have approved. Now in for Road Safety Audit - 16/08. Highlighted amber due to remaining work needed to deliver on site by year end, including formal consultation, and pricing.
Maria King / Brian Milnes	Harston	Station Road	Signs/Lines - Installation of solar powered flashing school signs and associated road markings.	GREEN	In for pricing. Waiting on cost from contractor.
Henry Batchelor	Willingham Green	Village Wide	Speed Limit - New 50mph in place of existing 60mph limit and associated signs/lines.	GREEN	Work Complete - 26/10/21
Sebastian Kindersley	Wimpole	A603	MVAS unit and mounting posts.	GREEN	Design work complete. Parish approved. With contractor for pricing. MVAS to be procured shortly as part of countywide package.
Sebastian Kindersley	Steeple Morden	Village Wide	Speed limit - 40mph buffer zones on 3 approaches to the village	GREEN	Design work complete. Parish have approved. Currently in for TRO.
Sebastian Kindersley	Gamlingay	Mill Hill	Civils - Installation of 1.80m wide footpath between existing and farm shop	GREEN	Design work complete. Parish have approved. Submitted to contractor for pricing 25/10/21.
Sebastian Kindersley	Litlington	South St / Meeting Lane	Sign / Lines - Improvement to existing lining and signage in vicinity of South St to emphasise the existing one way system.	GREEN	Work Complete
Michael Atkins	Hardwick	St Neots Road	Civils / Speed limit - Village entry treatment at existing 40 limit into village - including central island, section of shared use path widening & 50mph speed limit from A1303 RAB.	AMBER	To be tied in with third party works at the request of the PC. Design complete. However scheme on hold at request of parish council due to proposals from GCP regarding the Camborne to Cambridge Guided Bus and Active Travel Tranche 2 proposals. May just proceed

Local Member & Project Number	Parish/Town	Street	Works	RAG STATUS (Progress measured against 31/03/22 completion date)	Project Update and any Issues or Variance Explanation
					with 50mph limit for now. Further discussion with parish planned for early Nov.

Trees

Countrywide Summary - Highway Service

Update as at 05.11.2020

Total to date Countywide (starting 1 January 2017)

Removed 202
Planted 2944

Trees	City	South	East	Fenland	Hunts	Total Countywide
Removed 1st January 2017 to 31st March 2019	10	30	8	4	35	87
Planted 1st January 2017 to 31st March 2019	3	1	2752	0	0	2756
Removed 2019/2020	1	14	62	1	16	94
Planted 2019/2020	0	63	32	8	31	134
Removed 2020/2021	1	12	5	1	2	21
Planted 2020/2021	1	34	17	2	0	54

This financial year summary:

Trees	City	South	East	Fenland	Hunts	Total Countywide
Removed 2021/2022	0	3	0	2	1	6
Planted 2021/2022	0	0	3	0	0	3

Comparison to previous month:

Oct-21	Removed	Planted
City	0	0
South	1	0
East	0	0
Fenland	0	0
Hunts	1	0
Total	0	0

Sep-21	Removed	Planted
City	0	0
South	0	0
East	0	0
Fenland	0	0
Hunts	0	0
Total	0	0

Please Note: This data comprises of only trees removed and replanted by Highways Maintenance and Highways Projects & Road Safety Teams (inc. LHIs) and Infrastructure and Growth. Whilst officers endeavour to replace trees in the same location they are removed, there are exceptions where alternative locations are selected, as per the county council policy. However trees are replanted in the same divisional area that they were removed.

Key

Background colour	Highlights
Green	Tree Replaced

Cambridge City Tree Works

Total Removed in Current Month

OCT0

Total Planted in Current Month

OCT0

Ward	Cllr name	Location	Number of trees Removed	Reason Removed	Cllr Informed	Number of trees Replaced in Area
Coleridge	Sandra Crawford	Coldhams Lane	6	Subsidence	Y	
Castle	Jocelynn Scutt	Frenchs Road	1	Obstruction	Y	
Castle	Claire Richards	Mitchams Corner	3	Obstruction	Y	
Newnham	Lucy Nethsingham	Skaters Meadow	1	Obstruction	Y	3
		Fendon Road	1	Major Scheme - Fendon Road Roundabout, replaces a tree removed previously in the year		1
-	-	Total	12	-	-	4

South Tree Works

Total Removed in Current Month OCT 1
Total Planted in Current Month OCT 0

Parish	Cllr name	Location	Number of trees Removed	Reason Removed	Cllr Informed	Parish informed	Number of trees Replaced in Area
Comberton	Lina Nieto	Kentings	1	Diseased / Dead	Y	Y	1
Cottenham	Tim Wotherspoon	Twentypence Road	2	Natural Disaster	2017-12-02	2017-12-02	2
Duxford	Peter Topping	Ickleton Road	1	Diseased / Dead	2017-02-02	2017-02-02	1
Sawston	Roger Hickford	Mill Lane	12	Diseased / Dead	2017-12-02	2017-12-02	12
Little Shelford	Roger Hickford	Whittlesford Road	1	Obstruction	2018-10-25	2018-10-25	1
Longstowe	Mark Howell	High Street	1	Diseased / Dead	2017-10-10	2017-10-10	1
Oakington	Peter Hudson	Queensway	3	Diseased / Dead	2018-10-25	2018-10-25	3
Sawston	Roger Hickford	Resbury Close	1	Diseased / Dead	2018-10-25	2018-10-25	1
Bassingbourn	Susan van de Ven	North End	2	Diseased / Dead	2018-10-29	2018-10-29	2
Bourn	Mark Howell	Riddy Lane (behind 3 Baldwins Close)	1	Diseased / Dead	2018-10-29	2018-10-29	1
Grantchester	Lina Nieto	Barton Road	1	Diseased / Dead	2018-10-29	2018-10-29	1
Histon	David Jenkins	Parlour Close	1	Damaged	2017-12-02	2017-12-02	1
Girton	Lynda Harford	Thornton Close	1	Diseased / Dead	2018-10-25	2018-10-25	1
Grantchester	Lina Nieto	Mill Way	1	Subsidence	2018-10-29	2018-10-29	1
Little Wilbraham	John Williams	O/s 89 High Street	1	Obstruction	2018-06-01	2018-06-01	1
Waterbeach	Anna Bradnam	Clayhithe Road	1	Diseased / Dead	2019-03-11	2019-03-11	1
Bourn	Mark Howell	Riddy Lane (Church St) corner	4	Diseased / Dead	2019-11-04	2019-11-04	4
Hardwick	Lina Nieto	St Neots Rd	8	Diseased / Dead	2019-11-04	2019-11-04	8
							21
Comberton	Lina Nieto	Swaynes Lane	1	Obstruction	2020-02-27	2020-02-27	
Girton	Lynda Harford	Cambridge Road	1	Diseased / Dead	2020-04-30	2020-04-20	1
Foxton					2020-09-25	2020-09-25	2
Gamlingay	Sebastian Kindersley	Stocks Lane	1	Diseased / Dead	2020-11-02	2020-11-02	2
Gamlingay	Sebastian Kindersley	Northfield Close	1	Diseased / Dead	2020-11-02	2020-11-02	2
Grantchester	Lina Nieto	Coton Road	1	Dead	2020-12-02		2
Foxton	Caroline ilott	O/S 73 High street	1	Dead	2021-01-18	2021-01-18	1
Madingley	Lina Nieto	The Avenue, Madingley	2	Diseased / Dead	2021-03-06	2021-03-06	4

Parish	Cllr name	Location	Number of trees Removed	Reason Removed	Cllr Informed	Parish informed	Number of trees Replaced in Area
Bourn	Mark Howell	Riddy Lane	3	Dead	2021-03-05	2021-03-05	6
Hardwick	Lina Nieto	Footpath off Limes Road	2	Diseased / Dead	2021-03-06	2021-03-06	2
Quy Mill Road	John Williams	Stow-cum-Quy				2021-04-00	5
Fowlmere road	Clive Bradbury	Newton	1	Diseased / Dead	2021-06-07	2021-06-07	1
Linton Road	Clarie Daunton	Little Abinton	1	Obstruction	2021-05-19		
Ickleton	Peter McDonald	Frogge Street	1	Dangerous	2021-08-00		
Bassingbourn	Michael Atkins	Canberra Close	1	Diseased / Dead	2021-10-00		
-	-	Total	60		-	-	102

East Tree Works

Total Removed in Current Month OCT 0
Total Planted in Current Month OCT 0

Parish	Cllr name	Location	Number of trees Removed	Reason Removed	Cllr Informed	Parish informed	Number of trees Replaced in Area
Ely	Anna Bailey	The Gallery	1	Diseased / Dead	2017-09-01	2017-09-01	1
Littleport	David Ambrose Smith	Queens Road no.5	1	Diseased / Dead	2017-03-24	2017-03-24	1
Ely	Anna Bailey	Angel Drove	1	Diseased / Dead	2017-09-01	2017-09-01	1
Ely	Bill Hunt	Main St, Lt Thetford No.16	1	Diseased / Dead	2018-09-20	2018-08-02	1
Ely	Anna Bailey	St Catherines	1	Diseased / Dead	2018-07-11	2018-07-11	1
Ely	Anna Bailey & Lis Every	Lynn Road 83a/85	1	Natural Disaster	2018-07-11	2018-07-11	1
Ely	Anna Bailey	The Gallery	1	Diseased / Dead	2017-09-01	2017-06-22	1
Ely	Anna Bailey	Witchford Road	2	Diseased / Dead	2020-07-16	2020-07-16	2
Burwell	Josh Schumann	Causeway	1	Diseased / Dead	2018-11-19	2018-11-19	1
Snailwell	Josh Schumann	The Street	1	Natural Disaster	2019-05-11	2019-05-11	1
Sutton	Lorna Dupre	Bury Lane	1	Diseased / Dead	2019-09-25	2019-09-25	2
Lode	Mathew Shuter	Northfields	1	Removed in Error	2020-01-27	2020-01-27	1
Ely	Anna Bailey & Lis Every	Lynn Road 83a/85	1	Natural Disaster	2020-02-10	2020-02-10	1
Stow cum Quay / Lode / Swaffham Bulbeck	Mathew Shuter / John Williams	A1303	43	A1303 Safety Scheme	2019-11-19	2019-11-19	
Dullingham	Mathew Shuter	Brinkley Road	3	Natural Disaster	2020-20-10	2020-20-10	1
Dullingham	Mathew Shuter	Station Road	2	Natural Disaster	2020-20-10	2020-20-10	1
Cheveley	Mathew Shuter	Broad Green	5	Natural Disaster	2020-20-10	2020-20-10	1
Soham	Mark Goldsack	Northfields	1	Natural Disaster	2020-20-10	2020-20-10	1
Snailwell	Josh Schumann	Newmarket Road	1	Natural Disaster	2020-20-10	2020-20-10	1
Snailwell	Josh Schumann	The Street	1	Natural Disaster	2020-20-10	2020-20-10	1
Chippenham	Josh Schumann	Chippenham Rd	1	Natural Disaster	2020-20-10	2020-20-10	1
Cheveley	Mathew Shuter	Ditton Green	1	Natural Disaster	2020-20-10	2020-20-10	1
Sutton	Lorna Dupre	The Row	1	Dead	2021-01-14	2021-01-14	3
Lt Thetford	Anna Bailly	Ely Rd	1	Natural Disaster	2020-15-09	2020-15-09	2

Parish	Cllr name	Location	Number of trees Removed	Reason Removed	Cllr Informed	Parish informed	Number of trees Replaced in Area
Ely	Anna Bailey	Fitzgerald Avenue	1	Diseased / Dead	2020-06-02	2020-06-02	1
-	-	Total	75	-	-	-	30

Additional Trees

Parish	Cllr name	Location	Number of trees	Replaced Date	Planted Narrative - Which trees are being replaced (Location)
Witchford	Lorna Dupre	plot of land	70	Phased rollout - On-going	70 Trees agreed to be planted following initiative between the Parish Council and CCC to help reduce the deficit of trees that had been lost countywide.
Witchford	Lorna Dupre	plot of land	26	Phased rollout - On-going	26 further trees agreed to be planted following initiative between the Parish Council and CCC to help reduce the deficit of trees that had been lost countywide.
Ely		Ely Bypass Project	2678	Project completed in 2018	Number of trees planted as part of the Ely Bypass Scheme
-	-	Total	2774	-	-

Total planted per area = **2800**

Fenland Tree Works

Total Removed in Current Month OCT 0
Total Planted in Current Month OCT 0

Parish	Cllr name	Location	Number of trees Removed	Reason Removed	Cllr Informed	Parish informed	Number of trees Replaced in Area
Wisbech	Samantha Hoy	Westmead Avenue	1	Diseased / Dead	2018-02-20	2018-02-20	1
March	Janet French	Elliott Road (Avenue Jct with)	1	Diseased / Dead	2018-02-20	2018-02-20	1
Wisbech	Simon Tierney	Southwell Rd	1	Natural Disaster	2018-02-20	2018-02-20	1
March	Janet French	Elwyndene Road	1	Diseased / Dead	2018-05-21	2018-10-23	1
Wisbech	Samantha Hoy	Rochford Walk	1	Diseased / Dead	2019-08-01	2019-08-01	1
-	-	-	-	-	-	-	3
Wisbech	Samantha Hoy	Mount Drive	1	Obstruction	2021-02-02	2021-03-01	2
-	-	Total	6	-	-	-	10

Huntingdon Tree Works

Total Removed in Current Month OCT 1
Total Planted in Current Month OCT 0

			Number of trees Removed	Reason Removed			Number of trees Replaced in Area
Parish	Cllr name	Location			Cllr Informed	Parish informed	
Eaton Ford	Derek Giles	Orchard Close	2	Diseased / Dead	2018-03-27	2018-10-29	1
Elton	Simon Bywater	Back Lane	1	Subsidence	2018-03-27	2+C8:G329/10/20 18	1
Fenstanton	Ian Bates	Harrison Way	1	Diseased / Dead	2018-03-27	2018-10-29	1
Godmanches ter	Graham Wilson	Cambridge Villas	3	Diseased / Dead	2018-03-27	2018-10-29	3
Hartford	Mike Shellens	Longstaff Way	1	Subsidence	2018-03-27	2018-10-29	1
Hemingford Grey	Ian Bates	The Thorpe	1	Natural Disaster	2018-03-27	2018-10-29	1
Huntingdon	Graham Wilson	Coldhams North	1	Diseased / Dead	2018-03-27	2018-10-29	1
Huntingdon	Mike Shellens	Norfolk Road	2	Diseased / Dead	2018-03-27	2018-10-29	1
Huntingdon	Graham Wilson	Queens Drive	1	Diseased / Dead	2018-03-27	2018-10-29	1
St Ives	Ryan Fuller & Kevin Reynolds	Ramsey Rd	1	Natural Disaster	2018-03-27	2018-10-29	1
Wyton	Ian Bates	Banks End	1	Diseased / Dead	2018-03-27	2018-10-29	1
Yaxley	Mac McGuire	Windsor Rd	1	Diseased / Dead	2018-03-27	2018-10-29	1
Warboys	Terence Rogers	Mill Green	2	Subsidence	2018-03-27	2018-10-29	2
Fenstanton	Ian Bates	Little Moor	1	Diseased / Dead	2018-03-27	2018-10-29	1
Hartford	Mike Shellens	Arundel Rd	1	Diseased / Dead	2018-03-27	2018-10-29	1
Huntingdon	Tom Sanderson	Horse Common Lane	1	Diseased / Dead	2018-03-27	2018-10-29	1
St Ives	Ryan Fuller	Chestnut Rd	2	Diseased / Dead	2018-03-27	2018-10-29	2
St Neots	Simone Taylor	Cromwell Rd	2	Diseased / Dead	2018-03-27	2018-10-29	2
Yaxley	Mac McGuire	London Rd/Broadway	1	Natural Disaster	2018-03-27	2018-10-29	1
Yaxley	Mac McGuire	Windsor Rd	1	Subsidence	2018-03-27	2018-10-29	1
Hilton	Ian Bates	Graveley Way	1	Diseased / Dead	2018-03-27	2018-10-29	1
Brampton	Peter Downes	Buckden Road O/S Golf Club	1	Natural Disaster	2018-10-17	2018-10-17	1
Godmanches ter	Graham Wilson	O/S School	1	Obstruction	2018-10-17	2018-10-17	1
Huntingdon	Graham Wilson	Claytons Way O/S no 13	1	Diseased / Dead	2018-10-17	2018-10-17	1
Ramsey	Adela Costello	Biggin Lane O/S 29	1	Natural Disaster	2018-10-17	2018-10-17	1
Ramsey Heights	Adela Costello	Upwood Rd O/S Clad's Cottage	1	Diseased / Dead	2018-10-17	2018-10-17	1

Parish	Cllr name	Location	Number of trees Removed	Reason Removed	Cllr Informed	Parish informed	Number of trees Replaced in Area
St Ives	Ryan Fuller & Kevin Reynolds	Ramsey Rd	1	Subsidence	2018-10-17	2018-10-17	
Hemingford Grey	Ian Bates	High St O/S no 2	1	Diseased / Dead	2018-10-17	2018-10-17	
St Ives	Ryan Fuller & Kevin Reynolds	Michigan Road	3	Dead	2019-06-18	2019-06-18	
St Ives	Ryan Fuller & Kevin Reynolds	Acacia Road	1	Subsidence	2019-06-18	2019-06-18	
Bluntisham	Steve Criswell	High St O/S no 2	1	Dead	2019-07-24	2019-07-24	
Bluntisham	Steve Criswell	Sayers Court	1	Diseased / Dead	2019-07-24	2019-07-24	
Hemingford Grey	Ian Bates	Green Close	1	Dead	2020-01-09	2020-01-09	
Brington	Ian Gardener	High Street	1	Natural Disaster	2020-02-10	2020-02-10	
Great Stukeley	Terence Rogers	Ermine Street	1	Natural Disaster	2020-02-10	2020-02-10	
Bury	Adela Costello	Tunkers Lane	1	Natural Disaster	2020-02-10	2020-02-10	
Warboys	Terence Rogers	Ramsey Rd	1	Natural Disaster	2020-02-10	2020-02-10	
St Ives	Ryan Fuller & Kevin Reynolds	Harrison Way	1	Natural Disaster	2020-02-10	2020-02-10	
Hemingford Grey	Ian Bates	Marsh Lane	1	Natural Disaster	2020-02-10	2020-02-10	
Ramsey	Adela Costello	Wood Lane	1	Natural Disaster	2020-02-10	2020-02-10	
Offord Cluny	Peter Downes	New Road	1	Natural Disaster	2020-02-10	2020-02-10	
Godmanches ter	Graham Wilson	West Street	1	Natural Disaster	2020-02-10	2020-02-10	
Woodhurst	Steve Criswell	West End	1	Dead	2020-08-06	2020-08-06	
Pidley	Steve Criswell	Warboys Road	1	Dead	2020-09-01	2020-09-01	
Alwalton	Simon Bywater	Mill Lane	2	Diseased / Dead	2021-07-26		
Ramsey	Adela Costello	Pathfinder Close	1	Diseased / Dead	2021-10-00		
-	-	Total	56	-	-	-	31

Summary of Place & Economy establishment (P&E) – Data compiled November 2021

The table below shows:

- Number of FTE employed in P&E
- Total number FTE on the establishment
- The number of “true vacancies” on the establishment. We are now only reporting the vacancies from our establishment, which means there is a single source.

Notes on data:

- We can report that the percentage of “true vacancies” in P&E as of 25th November 2021 was 22.5% of the overall establishment of posts. Please note this down from the previous month, which was at 30.4%. This is due to ongoing work with the Heads of Service to delete any posts which have been vacant for a considerable period of time, or which are not actively being recruited to.
-

		Sum of FTE employed	Sum of true vacancies	Total FTE on establishment	Percentage of vacancies
Grand Total		293.6	85.3	378.9	22.5%
Planning, Growth and Environment	Asst Dir - Planning, Growth and Environment	1.0	3.0	4.0	75.0%
	Flood Risk & Biodiversity	14.6	2.3	16.9	13.6%
	Historic Environment	9.6	1.0	10.6	9.4%
	County Planning Minerals & Waste	10.8	4.5	15.3	29.5%
	Growth and Development	10.8	2.0	12.8	15.6%
	Waste Disposal including PFI	7.7	3.0	10.7	28.0%
Planning, Growth and Environment		54.5	15.8	70.3	22.5%
Climate Change and Energy Service	Energy Projects Director	6.7	0.0	6.7	0.0%
	Energy Programme Management	2.9	0.0	2.9	0.0%
Climate Change and Energy Service Total		9.6	0.0	9.6	0.0%
H&T, Highways Maintenance	Asst Dir - Highways	3.0	0.0	3.0	0.0%
	Highways Other	9.0	2.0	11.0	18.2%
	Highways Maintenance	34.8	9.0	43.8	20.6%
	Asset Management	12.0	3.0	15.0	20.0%
H&T, Highways Project Delivery	Asst Dir - Project Delivery	1.0	0.0	1.0	0.0%
	Project Delivery	18.4	22.0	40.4	54.5%
H&T, Transport, Strategy and Development	Asst Dir - Transport, Strategy and Development	2.0	0.0	2.0	0.0%
	Highways Development Management	18.0	1.0	19.0	5.3%
	Park & Ride	15.0	0.0	15.0	0.0%
	Parking Enforcement	15.8	0.4	16.2	2.5%
	Road Safety	35.1	11.1	46.2	24.1%
	Traffic Management	37.6	11.0	48.7	22.7%
	Transport & Infrastructure Policy & Funding	12.3	3.0	15.3	19.6%
Highways	Street Lighting	4.0	6.0	10.0	60.0%
Highways and Transport Total		217.9	68.5	286.4	23.9%
Exec Dir	Executive Director (Including Connecting Cambridgeshire)	11.6	1.0	12.6	8.6%
Exec Dir Total		11.6	1.0	12.6	7.9%