

Location	Applicant	Project description	Funding awarded	Application Focus				Local Asset Beneficiaries Children and Families Youth Adults Older People All age	PROJECT DELIVERY STATUS In progress Complete Pending Action	NOTES
				Bring People Together	Improve Local Places	Meet Local Priorities	Access to New/Existing Services			
<b>Bartlow</b>	St Mary's Church	Stable block conversion - Bartlow is a small, rural village with very limited community facilities. Currently, the church is used for community meetings and events (including acting as a polling station), but is restricted in its offer to the community due to the lack of toilet facilities or kitchen meaning that the attendees have to rely upon the goodwill of	£81,000	Yes	Yes	Yes	Yes	All Ages	COMPLETED	COMPLETED APRIL 2021
<b>Brampton</b>	Brampton Parish Council	Brampton Men's Shed - The project will develop a vital service locally helping to repair and refurbish household items that can be recycled within the village. Research indicates that most of the people involved in Men's Sheds are typically older males, without a current work-based identity, who have become socially isolated. They are usually in the process of one or more difficult transitions in terms of work or retirement, relationships with partner, health issues or financial	£50,000	Yes	Yes	Yes	Yes	Adults and older people	IN PROGRESS	Project initially faced delays on both planning permission and gaining building regulation approval and as a result timescales slipped. Completion expected by August/September.  50 residents have already indicated that they want to part of the project and will take part in the fitting out of the building, overseen by professionals. The project has also been succesful in gaining additional match

<b>Burwell</b>	Burwell Parish Council	Refurbishment of Gardiner Hall - This project will bring the facility up to modern standards in order to further widen its appeal and usage within this growing village in order to continue to meet demand, whilst ensuring that it benefits from all aspects of modern technology. The improvements will achieve the environmental standards set by the parish council and reduce its carbon footprint reduce running	£131,125	Yes	Yes	Yes	Yes	All ages	PENDING	A planning applicaiton submitted in December needed to be resubmitted and the outcome is expected end of June. Building/site surveys have been carried out and once planning is approved construction will commence.
<b>Cambourne</b>	Cambourne Town Council	Cambourne Youth Building - In 2006, a temporary youth building was erected with the expectation of a permanent replacements within 5 years. The same temporary building remains and is now in poor condition and unable to meet the growing demands of the town. The town council has worked closely with local residents and Romsey Mill to develop proposals	£237,000	Yes	Yes	Yes	Yes	Youth Focus	IN PROGRESS	Project match funded by the Town Council and is conditional on a loan from Government. As a result of the pandemic, MHCLG took much longer than expected to approve the loan, which is now in place. Construction is expected to be complete in December 2021.
<b>Christchurch</b>	Christchurch Community Centre	Outdoor equipment - This project seeks to install a covered patio area to the community centre. This will increase the capacity of the hall in the summer, by providing a waterproof seating area, making the building more attractive to summer bookings and improving the financial viability. The covering will allow for outdoor electrical items to be used, such as PA systems and will serve as	£15,000	Yes	Yes	No	Yes	All ages	COMPLETED	A contractor has been appointed in February and expects the project to complete by the end of May.
<b>Eversden</b>	Eversden Recreation Ground Committee	Playground refurbishment - The Eversden children's playground was built approximately 20 years ago and is now at a stage where an overhaul of the equipment is required. This is particularly the case with the tiled flooring which needs repair alongside	£20,000	Yes	Yes	Yes	Yes	Children and Families	IN PROGRESS	At last update the volunteer committee have been exploring resurfacing options for the children's playground. There is now a confirmed supplier for the wheelchair-friendly roundabout and other equipment is also

<b>Fenstanton</b>	Fenstanton Village Hall Trust	Fenstanton Community Hub - . Fenstanton currently has no community meeting space, other than an oversubscribed church hall. The village has been without a village hall since 2005, when the previous building was closed due to poor repair. More recently, Fenstanton has expanded with new homes built upon the site of the former Dairy Crest milk processing plant. Planning permission for the development included a provision for a new	£500,000	Yes	Yes	Yes	Yes	All Ages	PENDING	Outline planning permission is in place and full planning permission is being progressed. A project manager has been appointed and is currently developing a detailed programme. Contracts on the land have been exchanged and the site cleared ready for work to begin when contracts complete (expected July 2021). Grant agreement and payment schedule will be
<b>Friday Bridge</b>	Tower Hall	Toilet Extension/Heating upgrade/Solar Panels - The project will upgrade the facilities at its venue, which have become dated and have in some instances deterred community bookings. The village has a small community with limited services within the village and therefore relies upon the hall for community functions. Match funding of	£36,000	Yes	Yes	No	Yes	All Ages	IN PROGRESS	Significant structural problems encountered on site at the beginning led to advice being sought and remedial work undertaken to allow the project to continue. Tender packs designed and sent to contractors with 2 good applications received and a tender analysis is underway. Grant agreement is in place.
<b>Girton</b>	Girton Parish Council	Remodel and extension of Girton Pavilion - The pavilion is the hub for the village, providing a wide range of sporting and leisure activities for local people. The project proposes to extend the building to provide a larger hall, relocate the parish office to the ground floor to improve disability	£275,000	Yes	Yes	Yes	Yes	All Ages	IN PROGRESS	The project had delays in receiving planning permission. Project securing project manager and detailed delivery programme. Project progressing well expected to take 6-7 months to complete.

<b>Godmanchester</b>	Godmanchester Sports Football Association Trust	Improvements to the club house and access road - The football club is located at the edge of the town and close to a large, new housing development. The town is set to expand by an estimated 2,000 residents over the coming years through the new development, and will have no access to social or community facilities within this part of the town. The football club is already a popular venue, hosting 16 sports teams and supporting a wide range of	£220,000	Yes	Yes	No	Yes	All Ages	IN PROGRESS	The applicant is taking the project in two stages, first is the clubhouse extension, which is on track to be completed mid July 2021. Regular updates have been provided by the project lead. Grant agreement in place and payments made in accordance with payment schedule, linked to completion of project milestones.  The second part project is
<b>Godmanchester</b>	Godmanchester Town Council	Godmanchester Community Nursery - The plant nursery in Godmanchester transferred from the District Council to the Town Council in April 2020. This is a popular community asset within the town, holding social events and providing many volunteering opportunities for people to come together and deliver positive outcomes for mental and physical health. The Town Council is keen to invest into the site to provide improved facilities, including improving gas and solar electricity to greenhouses and poly tunnels. The project will also improve access to the site particularly for	£190,000	Yes	Yes	No	Yes	Adults and older people	PENDING	Original tenders were received but considered to provide little value for money and would not deliver the ambition of the project. The project has been re-scoped and designed moving from 1 temporary building to 3 smaller, permanent buildings. As a result, planning permission will not be required. New tenders due late June 2021 for the main building. Meanwhile good progress being made to plan the remaining works including moving the large polytunnel
<b>Gorefield, Wisbech</b>	Gorefield Parish Council	Gorefield Community Hall and Sports Pavilion - extension of the pavilion to allow for additional community functions and bookings, including expansion of the youth club. Match funding of £60k provided.	£198,000	Yes	Yes	No	Yes	Youth Focus	IN PROGRESS	The project progressed well and most of the work completed in May and June with a few small tasks being dealt with at time of writing prior to building control sign off end of June 2021 Grant agreement and payment schedule in place.

<b>Gt Shelford</b>	Stapleford and Shelford Youth Initiative	Youth Centre refurbishment - The project will involve work on flooring, walls and ceiling, as well as interior fitments, furniture, equipment and kitchen area. This builds on the initial superficial refurbishment undertaken since the charity has taken on the space full time in 2019 from Great Shelford Parish Council	£12,000	Yes	Yes	Yes	Yes	Youth	IN PROGRESS	The Youth Centre Refurbishment project is progressing well. Following the "destructive" element of the work, ripping out wall and ceiling panels and flooring, inspections revealed additional essential remedial roof and electrical works were needed on the building
<b>Gt Shelford</b>	Gt Shelford Parish Council	Gt Shelford Playscape - Great Shelford's recreation ground has poor play provision for children and young people. Local surveys showed that residents view the current equipment as dated and in poor repair, with toddlers, teenagers and people with additional needs not being	£109,000	Yes	Yes	Yes	Yes	All Ages	PENDING	This project was only part funded from CCC and the Parish Council has been exploring additional areas of match funding. Two applications have been made to FCC and Amey.  A contractor has already
<b>Hauxton</b>	Hauxton Parish Council	Hauxton Village Hall - The village has no pub, shop or anywhere for people to come together and socialise other than an old and small village hall. Given the growth of the village and condition of the building, the hall was not able to meet the needs of its residents and was	£88,855	Yes	Yes	Yes	Yes	All Ages	COMPLETED	The building was completed and handed over in October 2020. Usage of the building has been limited due to Covid restrictions, however there has been plenty of local interest and expectation once Covid restrictions are lifted.
<b>Hilton</b>	Hilton Village Hall	New sounds equipment - The village hall is well used within the village, with over 500 bookings a year. A problem with the hall has been the poor natural acoustics of the building compounded by the lack of a PA system; this issue is especially	£10,000	Yes	Yes	Yes	No	All Ages	COMPLETED	Completed in April 21 and the Chair of the Village Hall looks forward to opening once Covid restrictions allow. The sound system is expected to be used at a community event currently being planned for July 2021. Final monitoring report will be returned once first event has

<b>Kimbolton</b>	Kimbolton Parish Council	Provision of a humpbacked crossing - The project is to construct a safe pedestrian crossing on the B645 Thrapston Road to enable pedestrian traffic to safely cross the B645 which is a busy road connecting St Neots to Higham Ferrars. A humped pedestrian crossing will enable pedestrians to safely cross the road, either on foot, in a wheelchair or on a motorised	£23,591	Yes	Yes	Yes	No	All Ages	PENDING	Work has been delayed to due to issues with electric connection and costs are higher than initially predicted. Support is being provide by an officer from Cambridgeshire Highways with the aim of progressing the project under current funding. Grant agreement with payment schedule will be put
<b>Littleport</b>	Littleport Parish Council	Youth and Community Centre - Littleport currently has no appropriate facilities within the village to locate the youth club. The club, currently supports 150 children and is keen to expand and develop further. Within the village, there have been a number of problems with youth related anti-social behaviour and drug related issues. The development of a new community hub within the	£406,000	Yes	Yes	Yes	Yes	Youth Focus	IN PROGRESS	Planning permission has been applied for and a decision anticipated in July 2021. A detailed spec is being agreed with Building Control. Once construction starts it is expected to take approximately 5 months to complete. Project leads have kept CCC updated throughout and a Grant Agreement will be developed with payment schedule aligned to project
<b>March</b>	Estover CIC	Estover Park - The project will enhance the pavilion and sports facilities onsite with new fencing, pathways, patio, café and kitchen. This will provide the venue with	£35,000	Yes	Yes	Yes	Yes	All ages	COMPLETED	Estover progressed well and was completed earlier in the year
<b>March</b>	Fenland District Council	West End Park - The project aims to improve four sections of West End Park, March through the following: I. Improve the route surface for March Park Run. This will create a hard surface for low-lying parts of the route (wood edging, chippings/tarmac) to safeguard events in wet conditions, which has often led to cancellation in the past. II. Create a permanent tarmac path from the park entrance to the bandstand. III. Enhance the junior play area	£75,000	Yes	Yes	No	Yes	Children and Families	IN PROGRESS	Fenland DC have submitted a bid to a landfill tax credit charity to supplement the funding from CCF. if successful, this will add value to the existing award, otherwise the project will still go ahead with sum available . The funding announcement is due imminently. Once confirmed, tenders received and accepted, work is expected to take 4 weeks and anticipated as being completed by Summer.  Pathways / Fencing

<b>March</b>	March Sports Association	New Clubhouse - This project seeks to provide new changing facilities for both men and women, which will allow the club to continue to grow and in particular, provide a significantly enhanced offer to women and girls. The project will also upgrade the clubhouse, which will provide an improved space not only for sports users, but also for the	£234,000	Yes	Yes	Yes	Yes	All Ages	PENDING	An architect was commissioned to design the project and partnership funding received from Sport England. The project still aims to be completed by January 2022 although it is expected that may slip. Planning permission was anticipated as being submitted in March and
<b>Melbourn</b>	Melbourn Parish Council	Melbourn Hub - This project looks to extend the current the community hub, which opened in 2014. The hub is open six days a week and provides a range of services and activities for the village, including a volunteer run library access point, a café, meeting rooms and a timebank. The extension will allow more services to be provided locally	£65,000	Yes	Yes	Yes	Yes	All Ages	PENDING	Planning permission is now in place and a project manager recruited. Tender exercise is underway and work is expected to complete by September 2021.
<b>Over</b>	Over Parish Council	Enhancements to Overcote - this project seeks to enhance the river front and open space within Over by providing a new slipway, gravel beach, paths, parking areas and roadway enhancements, opening	£25,597	Yes	Yes	Yes	No	All Ages	COMPLETED	Project completed - The site has is now very popular with a very good range of users : open swimmers, canoes, kayaks, paddle boarders, triathletes, dingy and small
<b>Ramsey</b>	Ramsey Neighbourhood Trust	Ramsey Pavilion - This project is proposing to redevelop the existing cricket pavilion to provide a modern sporting and community hub. The proposal is to refurbish approximately 175 square metres of the existing Ramsey Cricket Club pavilion and construct approximately 100 square metres of new build extensions. This project will breathe new life into this existing sports club to create	£350,000	Yes	Yes	Yes	Yes	Youth Focus	IN PROGRESS	Project lead kept CCC up to date with delays experienced at the start of this project, but work started mid April 2021. Additional delay due to an issue with one of the structural walls on the building - this has now been resolved but has resulted in further delay to the build and it is unlikely to be completed by the Autumn 2021 initially estimated date.

<b>Sawtry</b>	Sawtry Youth Initiative	Sawtry Skatepark - a project running for 6 years by the Sawtry Youth Project which has raised over £18,000 and has strong community support, particularly with young people in the village. There are a lack of facilities within the village and young people have to travel several miles to other towns to access skate parks. Match funding of £100k is in place.	£18,000	Yes	Yes	Yes	Yes	Youth Focus	IN PROGRESS	The lead for the project was transferred to the Parish Council . Work is expected to be completed in summer.
<b>Sawtry</b>	Caresco	Sawtry Mancave - This project is using a former disused council building and has created a successful Mancave project where the local community repairs/recycles items for community use. The project supports men with a range of	£41,500	Yes	Yes	Yes	No	Adults and older people	IN PROGRESS	Last update showed work is underway, but some delays due to Covid restrictions. . Electrical work still needs to be completed, but due to restrictions has been limited to date. A site visit is planned for late June which will inform further updates
<b>Soham</b>	Viva	Spencer Mill - extensive refurbishment of the former mill site to develop a community hub and arts centre. In addition, the project will upgrade the access road and provide parking for 50 cars. £1.98m has been raised in match funding, including £300k via a loan from CCC.	£498,317	Yes	Yes	Yes	Yes	All Ages	IN PROGRESS	Work has progressed well and work on the Theatre is complete. In addition to the structural and internal refurbishment, a new electrical substation and foul water pumping station have been installed.  Awaiting completion of road
<b>Somersham</b>	Somersham Parish Council	Outside childrens play equipment - this project from the Parish Council seeks to provide three types of play equipment for both younger and older children. The village lacks facilities for children and often means that parents	£32,561	Yes	Yes	Yes	No	Children and Families	COMPLETED	This project progressed well and is completed.
<b>Stilton</b>	Stilton Parish Council	Play equipment - Community surveys have identified the lack of children's play equipment in the village, particularly for primary age children. This often means that parents travel to nearby towns and villages to access play equipment elsewhere. The parish council has consulted widely with	£37,500	Yes	Yes	Yes	Yes	Children and Families	IN PROGRESS	The project was initially slower to start than anticipated whilst a suitable location was identified and confirmed. The contract with the play park provider was agreed in May 2021 and construction starting June 2021. Completion on track for end of September 2021.



<b>Stretham, Ely</b>	Stretham Parish Council	Stretham Village Centre - The existing parish rooms are outdated, in poor repair and unable to meet the needs of the community. The parish council in response has developed this project to build a new community hub to serve	£500,000	Yes	Yes	Yes	Yes	All Ages	PENDING	The Village Centre project has progressed more slowly than anticipated due partly to Covid restrictions. Site locations were considered and a preferred site now identified, with a verbal agreement in principle
<b>Swaffham Prior</b>	Swaffham Prior Village Hall	Swaffham Prior Village Hall -The current village hall is well used by the local community, but suffers from a poor layout and design which means one of the two halls within the building is unable to be booked separately to the other hall. This often means that smaller bookings are unable to be	£62,000	Yes	Yes	Yes	No	All Ages	COMPLETED	Completed in April 2021
<b>Winwick</b>	Winwick Village Hall	Village Hall upgrade - Winwick is a small village with very limited community facilities, with the village hall being the hub of this rural community and in need of upgrade and improvement. Stage one of the project commenced in 2018, and has seen a new extension built including a new	£20,000	Yes	Yes	Yes	No	All Ages	COMPLETED	Completed. Much of the work has been completed by local residents, many of whom are over 70 and therefore the Covid restrictions have reduced the capacity of volunteers. However, all electrics are installed along with new flooring and

<b>Wisbech</b>	Wisbech Town Council	Wisbech Market Place - This project seeks to both improve the appearance of Wisbech Market Place and introduce new and improved facilities which will enhance its use as both a trading area and a community space, including developing a pedestrianised zone within the Market Place area. Match funding of £50k provided.	£150,000	Yes	Yes	No	Yes	Adults and older people	PENDING	In addition to £150,000 which has been secured from the County Council's Communities Capital Fund, Wisbech Town Council has subsequently secured a further £200,000 from the Cambridgeshire and Peterborough Combined Authority's Growing Fenland "pot". With the addition of the £50,000 match funding available from its own financial reserves, the Town council now has a total of £400,000 available to deliver a scheme to enhance Wisbech Market Place. This level of funding should be sufficient to deliver the scheme which has been designed.  Site surveys of the Market Place have been undertaken recently; the results of which assisted in the writing of the invitation to tender for the
<b>Wisbech</b>	Fenland District Council	Wisbech Park Pavilion - Within the park, there is a disused former changing rooms, which this project will renovate, expand and reopen for community use. The new pavilion will provide a hub for community activities, including arts, a pop up café, a	£240,000	Yes	Yes	No	Yes	All Ages	PENDING	Fenland DC have made further bids to CPCA to increase funding for the project. If successful, they will procure a design & build firm to deliver the project – in conjunction public involvement and consultation
<b>Woodhurst</b>	Woodhurst Parish Council	Village Hall upgrade - Woodhurst village hall is now 40 years old and no longer meets local needs. Both the kitchen and toilets are of a low standard and restrict the use of the building; refurbishing would increase use and income. The village hall has raised £5,000.	£12,954	Yes	Yes	Yes	Yes	All Ages	IN PROGRESS	Early delays to the project due to Covid restrictions although work is now well underway. In addition to the electrical and wider works, the cloakroom area has been painted and decorated and there is a new front door. The two toilet facilities have

£5,000,000